

FACILITIES PLAN STATUS REPORT
October 27, 2014

SADDLEBACK COLLEGE

1. SCIENCES BUILDING

	Original	Revision	Total
Project Budget:	\$52,234,000	\$8,308,000	\$67,358,000
State Match:	\$36,564,000	(\$36,564,000)	-
Basic Aid Allocation:	\$3,867,000	\$63,491,000	\$67,358,000

Budget Narrative: Budget reflects Board agenda action on 8/26/08, 10/27/08, 4/27/09, 6/22/09, 5/24/10, 2/28/2011 and 8/24/2012. On February 28, 2011, the Board reassigned \$14,789,346 from other Saddleback College projects and applied \$29,000,000 from basic aid dollars to partially fund the Sciences building after three years running with no state funding. On August 27, 2012, the Board approved \$11,179,000 to fund the remainder of the project budget. In August, the state chancellor's office has escalated the project budget to \$59,050,000 resulting in the unassigned amount of \$215,000. On October 28, 2013, the Board approved reassignment of funds from existing encumbered funding from the ATAS renovation project for an amount of \$8,523,000 for a new project budget equaling \$67,358,000.

Status: *Pile anomalies resulted in schedule delays. Contractor is working toward recovery and this delay is not expected to impact projected occupancy. Temporary chillers are supplying campus cooling while central plant work is in progress.*

In Progress: *Structural steel fabrication continues. Final testing and reporting for piles is underway. Review of building mock underway. Retaining wall installation continues. Bridge abutment construction is underway. Central Plant piping of new systems is underway. The Furniture, Fixture & Equipment (FF&E) committee is reviewing furniture options.*

Recently Completed: *DSA approved pile anomaly fixes and work is complete. Central Plant canopy is complete. Pile drilling, construction and remediation are complete.*

Focus: *Retaining wall construction. Central Plant cut over of new equipment. Review of work sequencing, procurement, submittals, and subcontractor lean planning coordination meetings. Backfill and compaction adjacent to the retaining walls.*

Project Start: March 2011	Scheduled Finish: December 2015
Projected Finish: December 2015	DSA Close Out: Pending

2. SITE IMPROVEMENTS

	Original	Revision	Total
Project Budget:	\$11,697,000	\$1,883,000	\$13,580,000
State Match:	-	-	-
Basic Aid Allocation:	\$3,442,000	\$10,138,000	\$13,580,000

Budget Narrative: Budget reflects Board agenda action on 3/24/08. Several previously budgeted projects are integrated into a single project budget: Upper Quad (2008 - \$1M) incorporated into work scope with isolated budget, Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000) for a total project budget of \$13,580,000.

Status: The Criteria Architect presented probable cost based on defined in program-level scope on August 25th. As expected, the cost for the defined scope is beyond the budget.

In Progress: Review meetings with stakeholder group to determine the best course of action for the project. *Project is on hold while college considers approach with recommendation for moving forward.*

Recently Completed: Presentation of probable cost by Criteria Architect.

Focus: Work with stakeholders and Criteria Architect to address the project scope relative to the allowable budget.

Project Start: Phase I-Feb 2010	Scheduled Finish: June 2016
Projected Finish: On Hold	DSA Close Out: On Hold

3. TECHNOLOGY AND APPLIED SCIENCE (TAS) RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$8,755,055	\$8,679,945	\$17,435,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,956,000	\$15,479,000	\$17,435,000

Budget Narrative: Budget reflects Board agenda action on 2/28/11, 8/27/2012, 10/25/2013, and 6/23/2014. The original basic aid assignment of \$1,956,000 met design costs. The scope was revised to include both the North and South wing with a new budget estimated at \$14,733,000. On August 27, 2012, the Board approved \$12,777,000 to fully fund the project budget. On October 25, 2013, the Board approved reassignment of funds for an amount of \$8,523,000 for the Saddleback College Sciences Building project for a reduced budget equaling \$6,210,000. On June 23, 2014 the Board approved restored funding of \$8,523,000 and an additional \$2,702,000 to fully fund the project.

Status: DSA has provided review comments, and architect is revising drawings to resubmit. Construction start anticipated April 2016 after completion of the TAS Auto Tech Swing Space project.

In Progress: Responses to DSA review comments for resubmission.

Recently Completed: 100% CD milestone approval

Focus: Resubmission to DSA for final approval. Construction start anticipated April 2016 upon completion of the TAS Auto Tech Swing Space project.

Project Start: September 2011	Scheduled Finish: March 2015
Projected Finish: April 2017	DSA Close Out: Pending

4. TECHNOLOGY AND APPLIED SCIENCE (TAS) SWING SPACE PROJECT

	Original	Revision	Total
Project Budget:	\$5,807,000	\$4,443,000	\$10,250,000
State Match:	-	-	-
Basic Aid Allocation:	\$5,807,000	\$4,443,000	\$10,250,000

Budget Narrative: Budget reflects Board agenda action on 8/27/2012, 6/17/13 and 6/23/2014. On August 27, 2012, the Board approved \$5,807,000 to fund the original project budget. On June 17, 2013, and June 23, 2014 the Board approved additional funding of \$3,714,000 and \$729,000 respectively.

Status: Construction documents in DSA review

In Progress: DSA review of construction documents.

Recently Completed: Initial DSA review comments

Focus: Respond to DSA comments and resubmit drawings to DSA once received.

Project Start: May 2012	Scheduled Finish: December 2014
Projected Finish: January 2016	DSA Close Out: Pending

5. FINE ARTS HVAC UPGRADES AND INTERIOR RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$1,000,000	\$3,950,000	\$4,950,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$3,950,000	\$4,950,000

Budget Narrative: Budget reflects Board agenda action on 5/21/2012 and 6/17/13. On May 21, 2012, the Board approved \$1,000,000 to fund the original project budget. On June 17, 2013, the Board approved additional funding of \$3,950,000.

Status: 50% Construction Document phase completed. *Comments received by Fine Arts Department are under consideration.*

In Progress: 100% Construction Documents are in progress. *Request for Proposals (RFP) for selection of contractor in process.*

Recently Completed: 50% Construction Documents.

Focus: Complete Construction Documents for submission to DSA in October, 2014

Project Start: July 2012	Scheduled Finish: September 2015
Projected Finish: September 2015	DSA Close Out: Pending

6. ATHLETICS STADIUM PROJECT

	Original	Revision	Total
Project Budget:	\$18,800,000	-	\$18,800,000
State Match:	-	-	-
Basic Aid Allocation:	\$950,000	-	\$950,000
Unallocated Amount:	\$17,850,000		\$17,850,000

Budget Narrative: Budget reflects Board action on 6/23/2014.

Status: President Burnett's designated committee members *developed Project programming.*

In Progress: *Three Criteria Architect responses to the RFP were received and are being reviewed by the designated committee members.*

Recently Completed: *Issuance of RFP to Architectural Services pool for Criteria Architect.*

Focus: Begin project programming. Additional project progress will occur after funding is assigned.

Project Start: July 2014	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

7. GATEWAY PROJECT

	Original	Revision	Total
Project Budget:	\$42,867,000	\$1,612,000	\$44,479,000

Anticipated State Match:	\$30,053,000	\$1,129,000	\$31,182,000
Basic Aid Allocation:	\$1,545,115	\$(655,115)	\$890,000
Unallocated Amount:	\$41,321,885		\$43,589,000

Budget Narrative: Budget reflects Board action on 6/17/2013 and 6/23/2014.

Status: The State will not be including an education facilities bond on the November ballot.

In Progress: The project is awaiting funding.

Recently Completed: On Hold.

Focus: On Hold.

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

8. PHOTO RADIO TELEVISION RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$2,622,000	\$0	\$2,622,000
State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$2,622,000	\$0	\$2,622,000

Budget Narrative: Budget reflects Board action on 8/27/2012.

Status: Construction is underway and *approximately 45 days behind schedule due to the HVAC subcontractor replacement.*

In Progress: Doors and window frames are being installed; electrical rough-in is underway; *equipment pads at the roof, tape and finish drywall, T-Bar suspension system, HVAC ducting and VAV boxes are underway;*

Recently Completed: The Board approved replacing the HVAC contractor. Interior walls and ceiling framing; electrical rough in at penthouses *is completed.* Fencing installation at exterior HVAC units, drywall installation at new stud walls, HVAC equipment foundation and pad installation *are complete.*

Focus: *Review of* submittal and RFI processes *to assure timely turnarounds.*

Project Start: January 2012	Scheduled Finish: <i>December 2014</i>
Projected Finish: November 2014	DSA Close Out: Pending

IRVINE VALLEY COLLEGE

1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

	Original	Revision	Total
Project Budget:	\$16,304,000	\$17,309,000	\$33,613,000
State Match:	\$14,472,000	-	\$14,472,000
Basic Aid Allocation:	\$1,832,000	\$17,309,000	\$19,141,000

Budget Narrative: Budget reflects Board agenda action on 4/30/2001, 10/28/2002, 1/20/2004, 2/23/2004, 12/13/2004, and 1/31/2006. Budget also reflects reporting as shown on State Chancellor’s Office FUSION report fiscal year 03-04 and 07-08.

Status: The final Notice of Completion was filed on September 24, 2007.

In Progress: Six change orders remain in “Pending” status and must be closed to arrive at DSA close out.

Recently Completed: *Letter forwarded to DSA requesting assistance with architectural firm’s reluctance to take necessary steps toward close out.*

Focus: Change order close-out. DSA Close-Out Consultant is engaged to work with the architect to complete this effort.

Project Start: October 2003	Scheduled Finish:
Finish: Complete: July 2007	DSA Close Out: Underway

2. LIFE SCIENCES PROJECT

	Original	Revisions	Total
Project Budget:	\$24,861,000	(\$4,371,000)	\$20,490,000
State Match:	\$17,393,000	(\$3,825,000)	\$13,568,000
Basic Aid Allocation:	\$1,113,000	\$1,780,000	\$13,490,000

Budget Narrative: Budget reflects Board agenda action on 6/22/2004, 5/23/2005, 3/24/2008, 4/27/2009, 5/24/2010 and 6/17/2013. The original project budget totaled \$24,861,000. The project budget was reduced to \$20,490,000 when a lower-than-estimated bid was received and the state reduced their match to \$13,568,000. When the state indicated they may not have funds for their match, the Board allocated a portion of the state’s short fall using basic aid funding for a funded total of \$17,410,000. The state has reimbursed the district \$13,568,000 resulting in no need for additional basic aid funding. \$5,700,000 of the state reimbursement has been returned to basic aid project funds.

Status: Surety legal counsel is developing claim.

In Progress: Warranty corrections and surety negotiations.

Recently Completed: Initial mediation set for September 26, 2014 *was held with no resolution.*

Focus: Negotiations between Surety and District to resolve added costs of schedule delay.

Project Start: December 2008	Scheduled Finish: July 2012
Projected Finish: February 28, 2014	DSA Close Out: May 8, 2014

3. BARRANCA ENTRANCE

	Original	Revision	Total
Project Budget:	\$2,850,000	-	\$2,850,000
State Match:	-	-	-
Basic Aid Allocation:	\$2,850,000	-	\$2,850,000

Budget Narrative: Budget reflects Board agenda action on 4/27/2009. The current basic aid assignment of \$2,850,000 is considered sufficient to meet project costs.

Status: Construction documents are at the City of Irvine for final back-check approval.

In Progress: Legal review and negotiation with the City of Irvine *and Southern California Edison* for required Easement Deed and Agreements.

Recently Completed: *Receipt of easement documents from Southern California Edison Title Group.*

Focus: Conclude agency negotiations and prepare documents to bid. Southern California Edison to prepare 3rd and final easement needed for project.

Project Start: March 2010	Scheduled Finish: Summer/Fall 2015
Projected Finish: Early 2016	DSA Close Out: Pending

4. A400 RENOVATION AND EXPANSION PROJECT

	Original	Revision	Total
Project Budget:	\$3,004,051	\$10,008,949	\$13,013,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$12,013,000	\$13,013,000

Budget Narrative: Budget reflects Board agenda action on 2/28/2011, 8/27/2012 and 6/17/2013. On 8/27/2012, the Board approved \$10,463,000 additional to fund the project budget. Staff analyzed the budget identified in the Education and Facilities Master Plan

and determined there was no allowance for equipment. On 6/17/13 the Board approved \$1,550,000 for furniture, fixtures and equipment.

Status: *Foundation and underground utilities work progressing. Beginning discussion addressing project delay.*

In Progress: Steel Erection in process.

Recently Completed: Exterior wall and column footing.

Focus: Ensure all welding procedures in place to allow timely completion of steel and metal decking. On-going furniture, fixture and equipment selection.

Project Start: December 2012	Scheduled Finish: May 2015
Projected Finish: May 2015	DSA Close Out: Pending

5. FINE ARTS PROJECT

	Original	Revision	Total
Project Budget:	\$35,703,000	\$2,053,000	\$37,756,000
Anticipated State Match:	\$25,141,000	\$1,447,000	\$26,588,000
Basic Aid Allocation:	\$795,000	-	\$795,000
Unallocated Amount:	\$34,908,000		\$36,961,000

Budget Narrative: Budget reflects Board action on 6/23/2014.

Status: The State will not be including an education facilities bond on the November ballot.

In Progress: The project is waiting funding.

Recently Completed: On Hold.

Focus: On Hold.

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

ATEP

1. ATEP DEMOLITION

	Original	Revision	Total
Project Budget:	\$7,000,000	\$6,700,000	\$13,700,000

State Match:	-	-	-
Basic Aid Allocation:	\$7,000,000	\$6,700,000	\$13,700,000

Budget Narrative: Budget reflects Board action on 4/22/2004 and 6/17/2013.

Status: Six demolition projects including the ATEP Building Foundations and Infrastructure Demolition are complete.

In Progress: *ATEP Land Exchange Demo: Obtaining Agreement, insurance and bonds from contractor.*

Recently Completed: *ATEP Land Exchange demolition contractor approved at September 2014 Board meeting. Obtained necessary approvals from Navy to move forward with construction.*

Focus: *Obtain City of Tustin sign off on contractor's insurance submittal.*

Project Start: September 2010	Scheduled Finish: March 2013
Projected Finish: On-going	DSA Close Out: N/A

2. ATEP - IVC FIRST BUILDING

	Original	Revision	Total
Project Budget:	\$23,000,000	-	\$23,000,000
State Match:	-	-	-
Basic Aid Allocation:	\$12,500,000	8,950,000	\$21,450,000

Budget Narrative: Budget reflects Board action on 2/28/2011 and 6/23/2014. \$12,500,000 was originally allocated to the Phase 3A project budget and transferred to the IVC ATEP First Building budget of \$12,500,000 with \$8,950,000 additional funds approved on 6/23/14.

Status: *Programming meetings are wrapping up with college sign-offs underway.*

In Progress: *Review building design parameters. Begin with Criteria Architect to develop Request for Proposal documents for Design-Build delivery.*

Recently Completed: *Criteria Architect agreement complete.*

Focus: *Identify components of RFP that require updating and project specific modifications.*

Project Start: July 2014	Scheduled Finish: February 2018
Projected Finish: December 2017	DSA Close Out: Pending

DISTRICT WIDE

1. 20 YEAR FACILITIES, RENOVATION AND SCHEDULED MAINTENANCE FACILITIES SYSTEM

	Original	Revision	Total
Project Budget:	\$704,000	\$425,000	\$1,129,000
State Match:	-	-	-
Basic Aid Allocation:	\$704,000	\$425,000	\$1,129,000

Budget Narrative: Budget reflects Board action on 6/25/2012, 6/17/2013 and 6/23/2014.

Status: Irvine Valley College is employing the Maintenance Direct portion of the software modules.

In Progress: Develop contract for infrastructure condition assessment.

Recently Completed: Training with Planning Direct Module and Onuma graphic interface.

Focus: Upload information with State Chancellor’s Office FUSION website. Perform infrastructure condition assessment.

Project Start: July 2012	Scheduled Finish: June 2013
Projected Finish: September 2014	DSA Close Out: N/A

Project updates for active projects may be viewed at:
<http://www.socccd.edu/businessservices/ProjectUpdates.html>.

Definitions:

Project Start: Month Architect/Consultant(s) are brought on board for design of project
 Scheduled Finish: Assumed duration of project depending on variables, such as agency review, etc. outside District and consultant control
 Projected Finish: Identified finish at the time of the report
 DSA Close Out: The process of sending required documents to DSA to obtain project certification.

Note: When state matches are identified, the project budgets reflect the allocated state match as reported in FUSION for the latest planning year 2016-2017. (FUSION is the State Chancellor’s Office database for Capital Outlay.) The word “Anticipated”

is included in project budget table when money has not yet been allocated but the amount has been identified by the state.

The “Revisions” column for the State Match category includes changes due to escalation and changes that may have occurred to the state’s percentage (i.e. going from an 80% match down to a 70% match and so on as the economy changes) from the original project approvals to current date. The “Revisions” column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.

The Unassigned category identifies an underfunded budget.

The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.