

FACILITIES PLAN STATUS REPORT
February 23, 2015

SADDLEBACK COLLEGE

1. SCIENCES BUILDING

	Original	Revision	Total
Project Budget:	\$52,234,000	\$8,308,000	\$67,358,000
State Match:	\$36,564,000	(\$36,564,000)	-
Basic Aid Allocation:	\$3,867,000	\$63,491,000	\$67,358,000

Budget Narrative: Budget reflects Board agenda action on 8/26/08, 10/27/08, 4/27/09, 6/22/09, 5/24/10, 2/28/2011 and 8/24/2012. On February 28, 2011, the Board reassigned \$14,789,346 from other Saddleback College projects and applied \$29,000,000 from basic aid dollars to partially fund the Sciences building after three years running with no state funding. On August 27, 2012, the Board approved \$11,179,000 to fund the remainder of the project budget. In August, the state chancellor's office has escalated the project budget to \$59,050,000 resulting in the unassigned amount of \$215,000. On October 28, 2013, the Board approved reassignment of funds from existing encumbered funding from the ATAS renovation project for an amount of \$8,523,000 for a new project budget equaling \$67,358,000.

Status: *Structural installation underway.* Temporary chillers removed and campus supplied by new permanent equipment.

In Progress: Retaining wall installation continues. Bridge abutment construction continues with two abutments completed. The Furniture, Fixture & Equipment (FF&E) committee is reviewing furniture options. Spoils dirt from the site is continuing to be exported off-hours to limit disruption to the campus. *Finalize building structure.*

Recently Completed: *Structural building steel is complete. Underground utilities foundation and building slab at the observatory is complete. Observatory grub and grading is complete.*

Focus: *Structural steel placement for the pedestrian connector bridges to the campus is underway. Masonry wall construction at the observatory is underway.*

Project Start: March 2011	Scheduled Finish: December 2015
Projected Finish: February 2016	DSA Close Out: Pending

2. SITE IMPROVEMENTS

	Original	Revision	Total
Project Budget:	\$11,697,000	\$1,883,000	\$13,580,000

State Match:	-	-	-
Basic Aid Allocation:	\$3,442,000	\$10,138,000	\$13,580,000

Budget Narrative: Budget reflects Board agenda action on 3/24/08. Several previously budgeted projects are integrated into a single project budget: Upper Quad (2008 - \$1M) incorporated into work scope with isolated budget, Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000) for a total project budget of \$13,580,000.

Status: Project is on hold while college considers approach to address scope over budget. Awaiting recommendation for moving forward.

In Progress: Project is on hold while college considers approach for moving forward.

Recently Completed: Presentation of probable cost by Criteria Architect.

Focus: Work with college, stakeholders and Criteria Architect to address the project scope relative to the allowable budget.

Project Start: Phase I-Feb 2010	Scheduled Finish: June 2016
Projected Finish: On Hold	DSA Close Out: On Hold

3. TECHNOLOGY AND APPLIED SCIENCE (TAS) RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$8,755,055	\$8,679,945	\$17,435,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,956,000	\$15,479,000	\$17,435,000

Budget Narrative: Budget reflects Board agenda action on 2/28/11, 8/27/2012, 10/25/2013, and 6/23/2014. The original basic aid assignment of \$1,956,000 met design costs. The scope was revised to include both the North and South wing with a new budget estimated at \$14,733,000. On August 27, 2012, the Board approved \$12,777,000 to fully fund the project budget. On October 25, 2013, the Board approved reassignment of funds for an amount of \$8,523,000 for the Saddleback College Sciences Building project for a reduced budget equaling \$6,210,000. On June 23, 2014 the Board approved restored funding of \$8,523,000 and an additional \$2,702,000 to fully fund the project.

Status: DSA has approved documents. Construction start is anticipated April 2016 after completion of the TAS Auto Tech Swing Space project.

In Progress: Updating geotech report with information obtained from water break analysis.

Recently Completed: DSA approval.

Focus: Construction start anticipated April 2016 upon completion of the TAS Auto Tech Swing Space project.

Project Start: September 2011	Scheduled Finish: March 2015
Projected Finish: April 2017	DSA Close Out: Pending

4. TECHNOLOGY AND APPLIED SCIENCE (TAS) SWING SPACE PROJECT

	Original	Revision	Total
Project Budget:	\$5,807,000	\$4,443,000	\$10,250,000
State Match:	-	-	-
Basic Aid Allocation:	\$5,807,000	\$4,443,000	\$10,250,000

Budget Narrative: Budget reflects Board agenda action on 8/27/2012, 6/17/13 and 6/23/2014. On August 27, 2012, the Board approved \$5,807,000 to fund the original project budget. On June 17, 2013, and June 23, 2014 the Board approved additional funding of \$3,714,000 and \$729,000 respectively.

Status: DSA approved documents received.

In Progress: Board approved preconstruction services underway. *Finalize Lease/Leaseback Agreement. Agreements for testing and special inspections, construction manager, and DSA inspector for board approval*

Recently Completed: *Selection process for testing lab/special inspections, construction manager and DSA inspector.*

Focus: *Finalize lease/leaseback agreements for project start.*

Project Start: May 2012	Scheduled Finish: December 2014
Projected Finish: January 2016	DSA Close Out: Pending

5. FINE ARTS HVAC UPGRADES AND INTERIOR RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$1,000,000	\$3,950,000	\$4,950,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$3,950,000	\$4,950,000

Budget Narrative: Budget reflects Board agenda action on 5/21/2012 and 6/17/13. On May 21, 2012, the Board approved \$1,000,000 to fund the original project budget. On June 17, 2013, the Board approved additional funding of \$3,950,000.

Status: *Preconstruction services underway.*

In Progress: Architect responding to DSA comments. Preconstruction services including constructability reviews, estimate reconciliation, and schedule update.

Recently Completed: DSA review comment received.

Focus: Facilitate DSA review and response to obtain DSA approval. Agreement negotiation.

Project Start: July 2012	Scheduled Finish: September 2015
Projected Finish: September 2015	DSA Close Out: Pending

6. ATHLETICS STADIUM PROJECT

	Original	Revision	Total
Project Budget:	\$18,800,000	-	\$18,800,000
State Match:	-	-	-
Basic Aid Allocation:	\$950,000	-	\$950,000
Unallocated Amount:	\$17,850,000		\$17,850,000

Budget Narrative: Budget reflects Board action on 6/23/2014.

Status: Finalizing contract with criteria architect.

In Progress: Scheduling kick-off meeting with criteria architect.

Recently Completed: Selection of Criteria Architect

Focus: Begin project programming.

Project Start: July 2014	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

7. GATEWAY PROJECT

	Original	Revision	Total
Project Budget:	\$42,867,000	\$1,612,000	\$44,479,000
Anticipated State Match:	\$30,053,000	\$1,129,000	\$31,182,000
Basic Aid Allocation:	\$1,545,115	\$(655,115)	\$890,000
Unallocated Amount:	\$41,321,885		\$43,589,000

Budget Narrative: Budget reflects Board action on 6/17/2013 and 6/23/2014.

Status: The State will not be including an education facilities bond on the November ballot.

In Progress: The project is awaiting funding.

Recently Completed: On Hold.

Focus: On Hold.

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

8. PHOTO RADIO TELEVISION RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$2,622,000	\$0	\$2,622,000
State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$2,622,000	\$0	\$2,622,000

Budget Narrative: Budget reflects Board action on 8/27/2012.

Status: *Final finishes, punch list underway. Addressing project delays.*

In Progress: *Casework, finishes and punch list work.*

Recently Completed: *T-Bar suspension system and lighting are completed; slab moisture remediation and flooring are complete; paving patching and parking striping; hardware.*

Focus: *Project completion, punch list and DSA certification.*

Project Start: January 2012	Scheduled Finish: November 2014
Projected Finish: <i>March 2015</i>	DSA Close Out: Pending

IRVINE VALLEY COLLEGE

1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

	Original	Revision	Total
Project Budget:	\$16,304,000	\$17,309,000	\$33,613,000
State Match:	\$14,472,000	-	\$14,472,000
Basic Aid Allocation:	\$1,832,000	\$17,309,000	\$19,141,000

Budget Narrative: Budget reflects Board agenda action on 4/30/2001, 10/28/2002, 1/20/2004, 2/23/2004, 12/13/2004, and 1/31/2006. Budget also reflects reporting as shown on State Chancellor's Office FUSION report fiscal year 03-04 and 07-08.

Status: The final Notice of Completion was filed on September 24, 2007. *DSA advises close out via alternate engineer assistance. No enforcement available to obtain project architect response.*

In Progress: Six change orders remain in “Pending” status and must be closed to arrive at DSA close out. Requesting Architect provide all open status items to district to close project using alternate architectural firm. *Project Architect is leaving firm. Has provided addendum information with promise of change orders before exit.*

Recently Completed: *Obtained addendum information which is needed for DSA close out paperwork.*

Focus: Change order close-out. DSA Close-Out Consultant is engaged to work with the architect to complete this effort.

Project Start: October 2003	Scheduled Finish:
Finish: Complete: July 2007	DSA Close Out: Underway

2. LIFE SCIENCES PROJECT

	Original	Revisions	Total
Project Budget:	\$24,861,000	(\$4,371,000)	\$20,490,000
State Match:	\$17,393,000	(\$3,825,000)	\$13,568,000
Basic Aid Allocation:	\$1,113,000	\$1,780,000	\$13,490,000

Budget Narrative: Budget reflects Board agenda action on 6/22/2004, 5/23/2005, 3/24/2008, 4/27/2009, 5/24/2010 and 6/17/2013. The original project budget totaled \$24,861,000. The project budget was reduced to \$20,490,000 when a lower-than-estimated bid was received and the state reduced their match to \$13,568,000. When the state indicated they may not have funds for their match, the Board allocated a portion of the state’s short fall using basic aid funding for a funded total of \$17,410,000. The state has reimbursed the district \$13,568,000 resulting in no need for additional basic aid funding. \$5,700,000 of the state reimbursement has been returned to basic aid project funds.

Status: Mediation meeting held.

In Progress: Finalize mediation resolutions.

Recently Completed: Second mediation meeting.

Focus: *Final mediation and finalize mediation resolutions.*

Project Start: December 2008	Scheduled Finish: July 2012
Projected Finish: February 28, 2014	DSA Close Out: May 8, 2014

3. BARRANCA ENTRANCE

	Original	Revision	Total
Project Budget:	\$2,850,000	-	\$2,850,000
State Match:	-	-	-
Basic Aid Allocation:	\$2,850,000	-	\$2,850,000

Budget Narrative: Budget reflects Board agenda action on 4/27/2009. The current basic aid assignment of \$2,850,000 is considered sufficient to meet project costs.

Status: Construction documents are at the City of Irvine for final back-check approval.

In Progress: Legal review and negotiation with the City of Irvine and Southern California Edison for required Easement Deed and Agreements.

Recently Completed: Receipt of easement documents from Southern California Edison Title Group.

Focus: Conclude agency negotiations and prepare documents to bid. Southern California Edison to prepare 3rd and final easement needed for project.

Project Start: March 2010	Scheduled Finish: Summer/Fall 2015
Projected Finish: Early 2016	DSA Close Out: Pending

4. A400 RENOVATION AND EXPANSION PROJECT

	Original	Revision	Total
Project Budget:	\$3,004,051	\$10,008,949	\$13,013,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$12,013,000	\$13,013,000

Budget Narrative: Budget reflects Board agenda action on 2/28/2011, 8/27/2012 and 6/17/2013. On 8/27/2012, the Board approved \$11,463,000 additional to fund the project budget. Staff analyzed the budget identified in the Education and Facilities Master Plan and determined there was no allowance for equipment. On 6/17/13 the Board approved \$1,550,000 for furniture, fixtures and equipment.

Status: *Interior and exterior framing partial complete, renovation at turnabout is 95% complete.*

In Progress: Metal stud framing is ongoing including mechanical, electrical and plumbing rough-ins. Exterior site work is in progress at the turnabout in front of A100 bldg.

Recently Completed: Building concrete completed.

Focus: Complete all remaining site work at the turnabout. On-going furniture, fixture and equipment selection.

Project Start: December 2012	Scheduled Finish: May 2015
Projected Finish: July 2015	DSA Close Out: Pending

5. FINE ARTS PROJECT

	Original	Revision	Total
Project Budget:	\$35,703,000	\$2,053,000	\$37,756,000
Anticipated State Match:	\$25,141,000	\$1,447,000	\$26,588,000
Basic Aid Allocation:	\$795,000	-	\$795,000
Unallocated Amount:	\$34,908,000		\$36,961,000

Budget Narrative: Budget reflects Board action on 6/23/2014.

Status: The State will not be including an education facilities bond on the November ballot.

In Progress: The project is waiting funding.

Recently Completed: On Hold.

Focus: On Hold.

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

ATEP

1. ATEP DEMOLITION

	Original	Revision	Total
Project Budget:	\$7,000,000	\$6,700,000	\$13,700,000
State Match:	-	-	-
Basic Aid Allocation:	\$7,000,000	\$6,700,000	\$13,700,000

Budget Narrative: Budget reflects Board action on 4/22/2004 and 6/17/2013.

Status: Six demolition projects including the ATEP Building Foundations and Infrastructure Demolition are complete. *Demolition of Land Exchange including infrastructure removal underway.*

In Progress: *Second dormitory building and site demolition work is on-going.*

Recently Completed: *Building remediation is complete. First dormitory building demolished.*

Focus: Adhere to various regulatory requirements specific to ATEP site.

Project Start: September 2010	Scheduled Finish: March 2013
Projected Finish: On-going	DSA Close Out: N/A

2. ATEP - IVC FIRST BUILDING

	Original	Revision	Total
Project Budget:	\$23,000,000	-	\$23,000,000
State Match:	-	-	-
Basic Aid Allocation:	\$12,500,000	8,950,000	\$21,450,000

Budget Narrative: Budget reflects Board action on 2/28/2011 and 6/23/2014. \$12,500,000 was originally allocated to the Phase 3A project budget and transferred to the IVC ATEP First Building budget of \$12,500,000 with \$8,950,000 additional funds approved on 6/23/14.

Status: Meetings with criteria architect, faculty and staff to develop project criteria *for the project Design-Build Request for Proposal.*

In Progress: *Preparation of criteria for the project Request for Proposal Package.*

Recently Completed: *Selection of three design-build entities to enter the Request for Proposal Phase.*

Focus: Identify components of RFP that require updating and project specific modifications.

Project Start: July 2014	Scheduled Finish: February 2018
Projected Finish: December 2017	DSA Close Out: Pending

DISTRICT WIDE

1. 20 YEAR FACILITIES, RENOVATION AND SCHEDULED MAINTENANCE FACILITIES SYSTEM

	Original	Revision	Total
Project Budget:	\$704,000	\$425,000	\$1,129,000
State Match:	-	-	-
Basic Aid Allocation:	\$704,000	\$425,000	\$1,129,000

Budget Narrative: Budget reflects Board action on 6/25/2012, 6/17/2013 and 6/23/2014.

Status: Irvine Valley College is employing the Maintenance Direct portion of the software modules.

In Progress: Develop contract for infrastructure condition assessment.

Recently Completed: Training with Planning Direct Module and Onuma graphic interface.

Focus: Perform infrastructure condition assessment.

Project Start: July 2012	Scheduled Finish: June 2013
Projected Finish: September 2014	DSA Close Out: N/A

Project updates for active projects may be viewed at:
<http://www.socccd.edu/businessservices/ProjectUpdates.html>.

Definitions:

Project Start: Month Architect/Consultant(s) are brought on board for design of project
Scheduled Finish: Assumed duration of project depending on variables, such as agency review, etc. outside District and consultant control
Projected Finish: Identified finish at the time of the report
DSA Close Out: The process of sending required documents to DSA to obtain project certification.

Note: When state matches are identified, the project budgets reflect the allocated state match as reported in FUSION for the latest planning year 2016-2017. (FUSION is the State Chancellor's Office database for Capital Outlay.) The word "Anticipated" is included in project budget table when money has not yet been allocated but the amount has been identified by the state.

The "Revisions" column for the State Match category includes changes due to escalation and changes that may have occurred to the state's percentage (i.e. going from an 80% match down to a 70% match and so on as the economy changes) from the original project approvals to current date. The "Revisions" column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.

The Unassigned category identifies an underfunded budget.

The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.