

FACILITIES PLAN STATUS REPORT
February 26, 2018

CAPITAL IMPROVEMENT PLANNING

The decision to design and construct capital improvement projects begins with the Education and Facilities Master Planning (EFMP) process. The last EFMP cycle was complete December 2011. The 2011 EFMP report is available at the district website: http://www.socccd.edu/about/about_planning.html. The next EFMP process is scheduled for FY 2018-2019.

SADDLEBACK COLLEGE

1. STADIUM AND SITE IMPROVEMENT

Project Description: The existing stadium will be replaced with a new 8,000 seat multi-sport stadium with restrooms, team rooms, concession stand, ticket booth, storage, press box, scoreboard, synthetic turf and nine lane running track. This project includes the southeast campus perimeter drainage control and campus storm water outfall on County of Orange property. The existing practice fields and thrower’s park will be relocated to and replace the Golf Driving Range and expanded to include a soccer practice field.

Start Preliminary Plans	March 2014	Award D/B Contract	Aug 2016
Start Working Drawings	Sept 2016	Complete Construction	March 2019
Complete Working Drawings	Nov 2017	Advertise for FF&E	N/A
DSA Final Approval	Feb 2018	DSA Close Out	Pending

Budget Narrative: Budget reflects Board agenda action on 3/24/08, 6/23/14, 6/22/15. Several previously budgeted projects are integrated into a single project budget: Upper Quad (2008 - \$1M) Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000). On June 23, 2014, the Board approved \$950,000 and on June 22, 2015 the Board approved additional funds of \$7,945,000 and \$17,050,000. The Board approved Saddleback College’s use of RDA and Promenade income of \$22,705,000.

	Original	Revision	Total
Project Budget:	\$14,530,000	\$47,700,000	\$62,230,000
District Funding Commitment	\$14,530,000	\$47,700,000	\$62,230,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$14,530,000	\$24,995,000	\$39,525,000
College Contribution:	\$0	\$22,705,000	\$22,705,000

Status: Design phase: Design is complete and in DSA review.

In Progress: DSA review of the Storm Drainage Package, Stadium Facility Increment 1 (demolition, grading and retaining walls) and Increment 2 (structure). Construction Management Services Requests for Proposals (RFP), 3rd Party Testing and Inspection RFP and DSA Inspector of Record RFP.

Recently Completed: Submit Stadium Facility Increment 2 to DSA. *Move and store athletics equipment for track, field, soccer and football.*

Focus: Work through both schedule and cost impact related to the geotechnical report discovery. Collaborate with Athletics for adaptive kinesiology students' temporary access. *Prepare for contractor mobilization and groundbreaking ceremony.*

2. ATAS BUILDING PROJECT

Project Description: The Project includes a new 45,000 gross square feet (GSF) two-story building serving career technical education students. This building will be located at the existing tennis courts facility. Eight new tennis courts will replace the existing six and will be located north of the Village. The existing TAS Building will be demolished and a new parking lot is proposed.

Start Preliminary Plans	Oct 2017	Award Construction Contract	April 2018
Start Working Drawings	May 2018	Complete Construction	Oct 2020
Complete Working Drawings	Jan 2019	Advertise for FF&E	Pending
DSA Final Approval	Pending	DSA Close Out	Pending

Budget Narrative: Budget reflects Board agenda action on 2/28/11, 8/27/2012, 10/25/2013, 6/23/2014, and 8/22/2016. The original basic aid assignment of \$1,956,000 met design costs. The scope was revised to include both the North and South wing at \$14,733,000. On February 28, 2011, the Board approved \$6,799,055. On August 27, 2012, the Board approved \$5,977,945. On October 25, 2013, the Board approved reassignment of funds of \$8,523,000 for the Saddleback College Sciences Building. On June 23, 2014 the Board restored funding of \$8,523,000 and an additional \$2,702,000. On August 22, 2016, the Board approved an additional \$3,110,000. Outstanding funding will be requested during the 2018-2019 budget planning cycle.

	Original	Revision	Total
Project Budget:	\$8,755,055	\$32,419,945	\$47,175,000
District Funding Commitment:	\$8,755,055	\$11,789,945	\$20,545,000
Anticipated State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$1,956,000	\$18,589,000	\$20,545,000
Unallocated Amount			\$26,630,000

Status: *On Hold. RFP Phase: Complete Criteria Documents. Prequalified Design-Build Entity selection.*

In Progress: Determine outcome of potential program revisions. Incorporate stakeholder review comments for criteria documents and technical specifications. Finalize the RFP documents. .

Recently Completed: Review eight Request for Qualifications packages. Conduct one-on-one interviews. Select three pre-qualified Design-Build Entities. Finalized Geotechnical and Environmental reports

Focus Issue: Issue Request for Proposal to the three pre-qualified Design-Build Entities.

3. GATEWAY PROJECT

Project Description: This proposed project will construct a new three story building of 52,156 assignable square feet (ASF), 77,985 gross square feet (GSF) and will provide a new highly integrated space for student services and consolidated and expanded interdisciplinary instructional space. This building, located west of the existing Health/Sciences building, will collocate and expand student services currently dispersed at opposite ends of the campus. In addition, this project will reduce/remove the need for portable buildings and set the stage for the Student Services building renovation.

Start Preliminary Plans	Pending	Award Construction Contract	Pending
Start Working Drawings	Pending	Complete Construction	Pending
Complete Working Drawings	Pending	Advertise for FF&E	Pending
DSA Final Approval	Pending	DSA Close Out	Pending

Budget Narrative: Budget reflects Board action on 6/17/2013, 6/23/2014 and 8/22/2016. On June 17, 2013, the Board approved \$1,545,115. On June 23, 2014, the Board approved a reduction of (\$655,115). On August 22, 2016, the Board approved \$1,936,817. The District revised the funding commitment from 30 to 50 percent of state supportable costs to increase project competitiveness for state funding.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$42,867,000	\$7,626,000	\$50,493,000
District Funding Commitment:	\$12,814,000	\$ 10,374,000	\$28,253,500
Anticipated State Match:	\$30,053,000	\$(7,813,000)	\$22,240,000
Basic Aid Allocation:	\$ 1,545,115	\$18,113,705	\$19,658,820
Unallocated Amount:			\$31,834,180

Status: Voters approved a \$9 billion state school bond with \$2 billion allocated to community colleges in 2016. SOCCCD projects, the Saddleback College Gateway project and the Irvine Valley College Fine Arts Complex project, are currently under consideration for third year funding.

In Progress: Community college projects were identified for the first and second year funding release. The State Chancellor's office recommended that these projects hold their positions until funding is released with the caveat that the projects meet the capacity load

ratio requirements. The final year of funding is expected to resume the necessity to compete for funds.

Recently Completed: State Chancellor’s office is *in the process of evaluating year two project submittals*. District staff is working with a planning consultant to maximize District projects prospects for *year three* potential considerations.

Focus: Continue to follow activities in Sacramento to ensure maximum funding potential.

IRVINE VALLEY COLLEGE

1. LIFE SCIENCES PROJECT

Project Description: This project is a new two story building of 19,584 assignable square feet (ASF) and 30,267 gross square feet (GSF). The Life Science programs were relocated from the A-400 building. The vacated building was demolished to make way for a new facility that will house Liberal Arts programs. The Life Sciences building, located on the south east portion of the Sciences Quad, consist primarily of lab classrooms and support space with some lecture classroom space and offices.

Start Preliminary Plans	Nov 2008	Award Construction Contract	April 2011
Start Working Drawings	April 2010	Complete Construction	March 2014
Complete Working Drawings	June 2010	Advertise for FF&E	Sept 2013
DSA Final Approval	Dec 2010	DSA Close Out	May 2014

Budget Narrative: Budget reflects Board agenda action on 6/22/2004, 5/23/2005, 3/24/2008, 4/27/2009, 5/24/2010 and 6/17/2013. The original project budget totaled \$24,861,000. The project budget was reduced to \$20,490,000 when a lower-than-estimated bid was received and the state reduced their match to \$13,568,000. When the state indicated they may not have funds for their match, the Board allocated a portion of the state’s short fall using basic aid funding for a funded total of \$17,410,000 with all overage returned to basic aid upon reimbursement.

	Original	Revision	Total
Project Budget:	\$24,861,000	\$ (4,371,000)	\$20,490,000
District Funding Commitment:	\$ 7,468,000	\$ (546,000)	\$ 6,922,000
Anticipated State Match:	\$17,393,000	\$ (3,825,000)	\$13,568,000
Basic Aid Allocation:	\$ 1,113,000	\$ 1,377,000	\$ 2,490,000

Status: Final “first year discovery” items are underway.

In Progress: *Construction underway.*

Recently Completed: Award of contract for the first year discovery scope of work.

Focus: Project completion and Final closeout.

2. BARRANCA ENTRANCE (LASER WAY)

Project Description: This project creates a new signalized entrance with vehicular, bicycle and pedestrian access including landscaping and leading to the college perimeter road from Barranca Parkway.

Start Preliminary Plans	Feb 2010	Award Construction Contract	May 2016
Start Working Drawings	March 2011	Complete Construction	Apr 2017
Complete Working Drawings	March 2011	Advertise for FF&E	N/A
DSA Final Approval	Dec 2012	DSA Close Out	Pending

Budget Narrative: Budget reflects Board agenda action on 4/27/2009. The current basic aid assignment of \$2,850,000 is considered sufficient to meet project costs.

	Original	Revision	Total
Project Budget:	\$2,850,000	\$0	\$2,850,000
District Funding Commitment:	\$2,850,000	\$0	\$2,850,000
Anticipated State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$2,850,000	\$0	\$2,850,000

Status: All necessary certification documents provided to DSA.

In Progress: Project close-out. Finalize landscaping easement with Southern California Edison.

Recently Completed: Final closeout documents provided to City of Irvine.

Focus: Close landscaping easement with Southern California Edison.

3. LIBERAL ARTS BUILDING PROJECT

Project Description: This project is a new two story building of 16,896 assignable square feet (ASF) and 27,787 gross square feet (GSF). The Social & Behavioral Science, Humanities & Languages, and Co-Curricular programs will be relocated from various campus locations. The Liberal Arts building, located at the northwest portion of the "A" quad, consist primarily of classrooms, a few labs and offices and gathering spaces at first and second floor lobby.

Start Preliminary Plans	May 2012	Award Construction Contract	July 2014
Start Working Drawings	Jan 2013	Complete Construction	Aug 2016
Complete Working Drawings	Dec 2013	Advertise for FF&E	Feb 2016
DSA Final Approval	June 2014	DSA Close Out	Pending

Budget Narrative: Budget reflects Board agenda action on 2/28/2011, 8/27/2012 and 6/17/2013. On 8/27/2012, the Board approved \$11,463,000 additional to fund the project budget. Staff analyzed the budget identified in the Education and Facilities Master Plan and determined there was no allowance for equipment. On 6/17/13 the Board approved \$1,550,000 for furniture, fixtures and equipment.

	Original	Revision	Total
Project Budget:	\$ 3,004,951	\$10,008,949	\$13,013,000
District Funding Commitment:	\$ 3,004,951	\$10,008,949	\$13,013,000
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$ 1,000,000	\$12,013,000	\$13,013,000

Status: *Project is closed and will be removed from future reports.*

In Progress:

Recently Completed: *Final Pay application released.*

Focus:

5. FINE ARTS PROJECT

Project Description: The proposed project will construct a new complex of three buildings totaling 40,155 assignable square feet (ASF), 57,560 gross square feet (GSF) and will consolidate and expand space for the Fine Arts department. Art, Art History, Music and Dance instruction will be relocated from laboratories currently housed across a number of different buildings on campus. The Fine Arts building, located south west of the existing Performing Arts Center, will include an assembly space, labs and classrooms with some offices. Following occupancy space will be vacated within the B-100, B-300 and A-300 buildings setting the stage for future renovation.

Start Preliminary Plans	Pending	Award Construction Contract	Pending
Start Working Drawings	Pending	Complete Construction	Pending
Complete Working Drawings	Pending	Advertise for Equipment	Pending
DSA Final Approval	Pending	DSA Close Out	Pending

Budget Narrative: Budget reflects Board action on 6/23/2014 and 8/22/2016. On June 23, 2014, the Board approved 795,000. On August 22, 2016, the Board approved \$1,659,739. The district revised the funding commitment from 30 to 50 percent of State supportable costs to increase project competitiveness for state funding. On June 26, 2017, the Board approved \$12,932,581

	Original	Revision	Total
Project Budget:	\$35,703,000	\$ 7,157,000	\$42,860,000
District Funding Commitment:	\$10,562,000	\$13,420,000	\$23,982,000

Anticipated State Match:	\$25,141,000	\$(6,263,000)	\$18,878,000
Basic Aid Allocation:	\$795,000	\$14,592,320	\$15,387,320
Unallocated Amount:	\$0	\$0	\$27,472,680

Status: Voters approved a \$9 billion state school bond with \$2 billion allocated to community colleges in 2016. SOCCCD projects, the Saddleback College Gateway project and the Irvine Valley College Fine Arts Complex project, are currently under consideration for third year funding.

In Progress: Community college projects were identified for the first and second year funding release. The State Chancellor’s office recommended that these projects hold their positions until funding is released with the caveat that the projects meet the capacity load ratio requirements. The final year of funding is expected to resume the necessity to compete for funds.

Recently Completed: State Chancellor’s office is *in the process of evaluating year two project submittals*. District staff is working with a planning consultant to maximize District projects prospects for *year three* potential considerations.

Focus: Continue to follow activities in Sacramento to ensure maximum funding potential.

6. PARKING LOT PHASE IA AND SOLAR SHADE PROJECT

Project Description: This project includes development of a 135,000 square feet of lighted parking lot creating 400 additional parking spaces. The project proposes to include photovoltaic panels supported on parking canopies designed to generate up to one megawatt of solar power. The Photovoltaic System is to be integrated with the campus electrical system and interconnected with the local utility grid.

Start Preliminary Plans	Sep 2017	Award Construction Contract	Jul 2018
Start Working Drawings	Dec 2017	Complete Construction	Jan 2019
Complete Working Drawings	Mar 2018	Advertise for FF&E	Oct 2018
DSA Final Approval	May 2018	DSA Close Out	May 2019

Budget Narrative: Budget reflects Board action on 6/23/2014, 6/22/2015 and 8/22/2016. On June 23, 2014, the Board approved \$3,010,000. On June 22, 2015, the Board approved \$90,000. On August 22, 2016, the Board approved \$3,655,000. On June 26, 2017 the Board approved \$733,000.

	Original	Revision	Total
Project Budget:	\$3,010,000	\$4,478,000	\$7,488,000
District Funding Commitment:	\$3,010,000	\$4,478,000	\$7,488,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$3,010,000	\$ 4,478,000	\$7,488,000

Status: Design Phase.

In Progress: Continue Design Development Phase. Define EV Charging stations, blue phones, security cameras and pay station needs.

Recently Completed: Design Development complete. *Received and evaluated technical proposals for battery energy storage from SCE approved energy service companies.*

Focus: *Complete parking lot construction documents. Evaluate potential economy of scale by adding Phase II scope. Finalize solar scope and proceed with design-build procurement. Finalize recommendation for battery energy storage system. Continue coordination with Southern California Edison to aggregate incoming electrical service.*

7. HEALTH CENTER/CONCESSION PROJECT

Project Description: This project is a new one story building of an estimated 2,553 assignable square feet (ASF), 3,730 gross square feet (GSF) dedicated to Health Center services, Sports Medicine, sports concession and toilet facilities. The Health Center will move from the existing Student Services building which will free space for renovation to meet the increased counseling requirements. The new Heath Center/ Concession building, located adjacent to athletics fields will consist of student support services, offices, restrooms and concessions. Additionally, bleacher seating for 300 seats will be constructed at the baseball field.

Start Preliminary Plans	May 2017	Award Construction Contract	Jun 2018
Start Working Drawings	Jul 2017	Complete Construction	Jul 2019
Complete Working Drawings	Jan 2018	Advertise for Equipment	Dec 2018
DSA Final Approval	Apr 2018	DSA Close Out	Pending

Budget Narrative: Budget reflects Board action on 6/22/2015. On June 22, 2016, the Board approved 5,338,000. On June 26, 2017, the Board approved 402,000.

	Original	Revision	Total
Project Budget:	\$5,200,000	\$ 940,000	\$6,140,000
District Funding Commitment:	\$5,200,000	\$ 940,000	\$6,140,000
Anticipated State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$ 400,000	\$5,740,000	\$6,140,000

Status: *DSA design review phase.*

In Progress: *Construction Documents under review at DSA.*

Recently Completed: *Completion of Construction Documents.*

Focus: *Respond to DSA review comments when received.*

ATEP

1. ATEP DEMOLITION

Project Description: This project is for demolition of the facilities and infrastructure of the former Tustin Marine Corps Air Station is required to facilitate the development of the ATEP site. This project was undertaken in a number of phases, six are complete, with one additional required after the land exchange between the County and SOCCCD is complete. The schedule below reflects the most recently completed phase.

Start Preliminary Plans	Jul 2013	Award Construction Contract	Nov 2014
Start Working Drawings	Jul 2013	Complete Construction	Jul 2015
Complete Working Drawings	Apr 2014	Advertise for Equipment	N/A
DSA Final Approval	N/A	DSA Close Out	N/A

Budget Narrative: Budget reflects Board action on 4/22/2004 and 6/17/2013.

	Original	Revision	Total
Project Budget:	\$ 7,000,000	\$ 6,700,000	\$13,700,000
District Funding Commitment:	\$ 7,000,000	\$ 6,700,000	\$13,700,000
Anticipated State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$ 7,000,000	\$ 6,700,000	\$13,700,000

Status: Between demolition phases: Six demolition projects, which include removal of all ATEP building foundations, roads, parking lots and utility infrastructure are complete.

In Progress: Negotiations with the City and the Navy to transfer county land to district so the last phase of demolition can be completed.

Recently Completed: Land exchange between District and the County of Orange.

Focus: Adhere to various regulatory requirements specific to maintain the ATEP site.

2. ATEP - IVC FIRST BUILDING

Project Description: This project is a new two-story 20,249 assignable square feet (ASF), 30,000 gross square feet (GSF) building dedicated to technical and applied sciences and economic development. The automation (HAAS), subtractive and additive 3-D sculpting labs, design model prototyping, electronics, photonics, electrical, engineering computer labs, alternative robotics classes, and the testing center will be located from the existing ATEP classrooms and from the IVC campus with some spaces representing expansion. The space vacated at the ATEP campus will terminate the temporary lease with the City of Tustin. The space vacated at the IVC campus at the A300 and B300 building will become available to meet additional curriculum needs. The new ATEP IVC First Building, located in the north east portion of the ATEP campus, will consist of primarily lab classrooms and support spaces, with some lecture classroom space, offices and student support services.

The project includes 50kV of solar electric power and will be a LEED Gold Equivalent building.

Start Preliminary Plans	Oct 2014	Award Design-Build Contract	June 2015
Start Working Drawings	July 2015	Complete Construction	<i>Mar 2018</i>
Complete Working Drawings	March 2016	Advertise for FF&E	Sept. 2017
DSA Final Approval	Sept 2016	DSA Close Out	Pending

Budget Narrative: Budget reflects Board action on 2/28/2011, 6/23/2014, 6/22/15 and 8/22/2016. On February 28, 2011, \$12,500,000 was originally allocated to the Phase 3A project budget and transferred to the IVC ATEP First Building with \$8,950,000 additional funds approved on 6/23/14. On June 22, 2015 the Board approved additional funds of \$3,250,000 for associated parking. On August 22, 2016, the Board approved the FF&E budget of \$1,600,000. The College has elected to use Irvine Valley College RDA equaling \$1, 250,000. On June 26, 2017, the Board approved \$1,100,000.

	Original	Revision	Total
Project Budget:	\$23,000,000	\$ 5,950,000	\$28,650,000
District Funding Commitment:	\$23,000,000	\$ 5,950,000	\$28,650,000
Anticipated State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$21,450,000	\$ 5,950,000	\$27,400,000
College Contribution:	\$0	\$ 1,250,000	\$ 1,250,000

Status: Construction phase: 98% complete.

In Progress: Contract negotiation for integrated battery storage system. Punch list. *Commission all building systems*

Recently Completed: *Energize building by Southern California Edison. Orange County Health Department release for dual plumbed building.*

Focus: Photovoltaic interconnect agreement with utility agency. *Final cleaning, furniture and equipment deliveries and installation in time for first day of classes, Monday, March 26th. Resolve cost and time impacts arising from Public Utility Agencies delays.*

3. ATEP – UTILITIES AND INFRASTRUCTURE

Project Description: This project is a utilities and infrastructure project required to support construction of the ATEP IVC First Building as well as support future development. Utility and infrastructure construction will be phased with phase 1 including the site utility infrastructure, utility laterals to offsite points of connection and development of vehicular, bicycle and pedestrian circulation. This phase 1 utility and infrastructure project will address improvements at the north east and a small central portion of the ATEP campus.

Start Preliminary Plans	Oct 2015	Award Construction Contract	Oct 2016
Start Working Drawings	Nov 2015	Complete Construction	<i>Feb 2018</i>

Complete Working Drawings	Mar 2016	Advertise for FF&E	N/A
DSA Final Approval	Jun 2016	DSA Close Out	Jan 2018

Budget Narrative: Budget reflects Board action on 6/22/2015. On August 22, 2016, the Board of Trustees approved \$2,475,000.

	Original	Revision	Total
Project Budget:	\$7,000,000	\$2,475,000	\$9,475,000
District Funding Commitment:	\$7,000,000	\$2,475,000	\$9,475,000
Anticipated State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$7,000,000	\$2,475,000	\$9,475,000

Status: Construction phase: 98% complete

In Progress: Program site lighting, punch list and project close-out.

Recently Completed: Install light fixtures, striping of parking lot and road.

Focus: Resolve cost and time impacts arising from public utility agencies delays on this Project.

DISTRICT WIDE

1. SUSTAINABILITY/ ENERGY PLAN

Project Description: This project develops a Sustainability/Energy Plan to support the colleges' plans for future sustainability/energy projects and to assist with the development of the ATEP site. Additionally, the plan will advise the campuses on best practices, help take advantage of programs such as, Savings by Design, and recommend procurement methods for various sustainability projects. The project is broken into two phases, the first to focus on development of building design and construction guidelines and the second to focus on campus organizational policies and procedures. The Plan will inform the upcoming Education and Facilities Master Plan process.

Kick Off	Jan 2017	Start Plan Development	Feb 2017
Start Research/Analysis	Jan 2017	Complete Plan	May 2017
Complete Research/Analysis	Feb 2017	Final Plan	Nov 2017

Budget Narrative: Budget reflects Board action on 6/22/2015. On August 22, 2016, the Board approved \$40,000. On June 26, 2017, the Board approved \$200,000.

	Original	Revision	Total
Project Budget:	\$200,000	\$240,000	\$440,000
District Funding Commitment:	\$200,000	\$240,000	\$440,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A

Basic Aid Allocation:	\$200,000	\$240,000	\$440,000
-----------------------	-----------	-----------	-----------

Status: Plan Development: Complete.

In Progress: Presentation to Board of Trustees

Recently Completed: Print final plans.

Focus: Develop consultant scope of work for second phase. Coordinate presentation and review by District-Wide Planning Council.

2. ADA TRANSITION PLAN

Project Description: This project includes site accessibility compliance audits to provide the basis for identification, prioritizing, budgeting and implementation of plans to assist the District in developing Americans with Disabilities Act (ADA) Transition Plans. The project includes assessment of barriers to access, summary of costs for remediation, implementation schedules with prioritization and standard drawings for remediation methods. This information anticipates the upcoming Education and Facilities Master Plan process.

Kick Off	Mar 2016	Start Report Development	May 2016
Start Research/Analysis	Mar 2016	Complete Report Development	Sep 2016
Complete Research/Analysis	Jul 2016	Final Report	Oct 2016

Budget Narrative: On June 22, 2015, the Board approved \$400,000. On June 27, 2016, the Board approved \$440,000. On June 26, 2017, the Board approved 400,000.

	Original	Revision	Total
Project Budget:	\$400,000	\$840,000	\$1,240,000
District Funding Commitment:	\$400,000	\$840,000	\$1,240,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$400,000	\$840,000	\$1,240,000

Status: Phase I work complete. Initiating Phase II work.

In Progress: RFQ&P for self-evaluation of services, policies and practices.

Recently Completed: Received responses to RFQ&P.

Focus: Recommend consultant for Board approval.

3. TECHNOLOGY CONSULTANT FOR CAPITAL CONSTRUCTION

Project Description: This project develops district-wide technology and building access standards for capital construction projects. The standards will assist current and future

design teams in developing construction documents and will establish design guidelines for telecommunications / network infrastructure and associated equipment.

Kick Off	July 2017	Start Report Development	Oct 2017
Start Research/Analysis	July 2017	Complete Report	<i>Mar 2018</i>
Complete Research/Analysis	Sept 2017	Final Report	<i>Apr 2018</i>

Budget Narrative: Budget reflects Board action on 8/22/2016. On June 26, 2017, the Board approved \$100,000.

	Original	Revision	Total
Project Budget:	\$460,000	\$100,000	\$560,000
District Funding Commitment:	\$460,000	\$100,000	\$560,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$460,000	\$100,000	\$560,000

Status: Recommendations phase.

In Progress: Complete campus standards and procurement processes for cable infrastructure, audio visual, access control and wireless.

Recently Completed: Committee review of draft electronic security standards.

Focus: Complete campus standards and procurement processes.

4. MAPPING AND CONDITION ASSESSMENT

Project Description: This project accurately and comprehensively documents the horizontal and vertical positions of underground utilities, i.e. electrical, natural gas, storm drain, sanitary sewer, telecommunication, fiber optic, non-potable irrigation, and domestic/ fire water. The existing condition of each will be assessed. Accurate utility information assists design teams when developing construction documents preventing construction delays, claims, and major utilities conflicts.

Kick Off	July 2018	Start Report Development	Dec. 2018
Start Research/Analysis	July 2018	Final Report	Jan. 2019

Budget Narrative: Budget reflects Board action on 8/22/2016. On June 26, 2017, the Board approved \$500,000.

	Original	Revision	Total
Project Budget:	\$400,000	\$500,000	\$900,000
District Funding Commitment:	\$400,000	\$500,000	\$900,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$400,000	\$500,000	\$900,000

Status: Project on hold to request additional funding.

In Progress: *Update project budget for the upcoming 2018-2019 funding cycle.*

Recently Completed: Recommended firm agreed to hold proposal offer until funding cycle is complete.

Focus: Request additional funding. Anticipated project start July 2018.

Project updates for active projects may be viewed at:

<http://www.socccd.edu/businessservices/ProjectUpdates2014.html>

Notes

- Schedule Table: Bold dates in the schedule table indicate actuals. Items that are not bold indicate anticipated dates.
- Budget Table:
 - When state matches are identified, the project budgets reflect the allocated state match as reported in FUSION for the latest planning year. (FUSION is the State Chancellor's Office database for Capital Outlay.)
 - The "Revisions" column for the State Match category includes changes due to escalation and changes that may have occurred to the state's percentage (i.e. going from an 80% match down to a 70% match and so on as the economy changes) from the original project approvals to current date. The "Revisions" column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.
 - The Unassigned category identifies an underfunded budget.
- The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.