

FACILITIES PLAN STATUS REPORT
May 19, 2014

SADDLEBACK COLLEGE

1. SCIENCES BUILDING

	Original	Revision	Total
Project Budget:	\$52,234,000	\$8,308,000	\$67,358,000
State Match:	\$36,564,000	(\$36,564,000)	-
Basic Aid Allocation:	\$3,867,000	\$63,491,000	\$67,358,000

Budget Narrative: Budget reflects Board agenda action on 8/26/08, 10/27/08, 4/27/09, 6/22/09, 5/24/10, 2/28/2011 and 8/24/2012. On February 28, 2011, the Board reassigned \$14,789,346 from other Saddleback College projects and applied \$29,000,000 from basic aid dollars to partially fund the Sciences building after three years running with no state funding. On August 27, 2012, the Board approved \$11,179,000 to fund the remainder of the project budget. In August, the state chancellor's office has escalated the project budget to \$59,050,000 resulting in the unassigned amount of \$215,000. On October 28, 2013, the Board approved reassignment of funds from existing encumbered funding from the ATAS renovation project for an amount of \$8,523,000 for a new project budget equaling \$67,358,000.

Status: Underground utility relocation and reroute installation is completed.

In Progress: Preparing credits for design portion of the LEED certification. Construction team is coordinating with campus for soil export to the driving range. *Site excavation and grading is underway. Coordination of welding protocols and structural steel fabrication is underway. Central plant coordination continues as construction scope begins. Construction extending utilities between central plant and the sciences building is underway. Retaining wall mock ups have been completed and are under review.*

Recently Completed: Coordination for utilities re-route and utilities points of connections is complete. All underground utilities have been tested and inspected and are functional. All campus utility cut overs are complete. All roadway replacement work is complete. *Infrastructure work preceding soil relocation to portion of golf driving range is completed.*

Focus: Coordination for pile drilling and rough grading planning meetings were conducted with all involved trades, college and district participation. *Structural steel coordination meetings are underway involving all associated trades, college, and district participation. Grading and building pad preparation is underway and pile foundation drilling plan is under final review.*

Project Start: March 2011	Scheduled Finish: December 2015
Projected Finish: December 2015	DSA Close Out: Pending

2. SITE IMPROVEMENTS

	Original	Revision	Total
Project Budget:	\$11,697,000	\$1,883,000	\$13,580,000
State Match:	-	-	-
Basic Aid Allocation:	\$3,442,000	\$10,138,000	\$13,580,000

Budget Narrative: Budget reflects Board agenda action on 3/24/08. With the project shifting focus from the Loop Road to its secondary effects (Site Improvements), several previously budgeted projects have been integrated into a single project budget for scales of economy: Upper Quad (2008 - \$1M) incorporated into work scope with isolated budget, Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000) for a total project budget of \$13,580,000.

Status: Site Improvements include site-work (relocation of the practice fields), infrastructure (storm drain improvements) and relocation of parking lots at the New Sciences Building in parking lot 5. Environmental impacts are expected to be influential in budget and schedule planning.

In Progress: Criteria scope development. *Solicitation of a surveying services professional to survey the necessary areas on campus.*

Recently Completed: *Programming meetings continue with stakeholders. Agreement issued to obtain a Jurisdictional Delineation report for the storm drain at the Southeast corner of the campus discharging onto County of Orange property.*

Focus: Project scope development in accordance with project budget.

Project Start: Phase I-Feb 2010	Scheduled Finish: June 2016
Projected Finish: On Hold	DSA Close Out: On Hold

3. TECHNOLOGY AND APPLIED SCIENCE (TAS) RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$8,755,055	\$5,977,945	\$14,733,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,956,000	\$4,254,000	\$6,210,000

Budget Narrative: Budget reflects Board agenda action on 2/28/11, 8/27/2012 and 10/25/2013. The original basic aid assignment of \$1,956,000 met design costs. The scope was revised to include both the North and South wing with a new budget estimated at \$14,733,000. On August 27, 2012, the Board approved \$12,777,000 to fully fund the project budget. On October 25, 2013, the Board approved reassignment of funds from

the ATAS renovation project for an amount of \$8,523,000 for the Saddleback College Sciences Building project for a reduced budget equaling \$6,210,000 with an understanding that this project will hold a high priority when requesting future basic aid funding.

Status: DSA has provided review comments, and architect is revising drawings to resubmit.

In Progress: Color selection with Saddleback Campus, Courtyard tree review and area redesign, CD milestone approvals.

Recently Completed: Meeting with arborist for maintaining the oak tree in the courtyard.

Focus: Final selection of building colors, native plants, campus milestone approval. Construction anticipated to begin January 2016 upon completion of the TAS Auto Tech Swing Space project.

Project Start: September 2011	Scheduled Finish: March 2015
Projected Finish: April 2017	DSA Close Out: Pending

4. TECHNOLOGY AND APPLIED SCIENCE (TAS) SWING SPACE PROJECT

	Original	Revision	Total
Project Budget:	\$5,807,000	\$3,714,000	\$9,521,000
State Match:	-	-	-
Basic Aid Allocation:	\$5,807,000	\$3,714,000	\$9,521,000

Budget Narrative: Budget reflects Board agenda action on 8/27/2012 and 6/17/13. On August 27, 2012, the Board approved \$5,807,000 to fund the original project budget. On June 17, 2013, the Board approved additional funding of \$3,714,000.00.

Status: Design Documents have been *approved by campus*.

In Progress: 50% *Construction Document* phase.

Recently Completed: *Campus approval for the 100% Design Documents*.

Focus: Submit 50% *Construction Documents* with probable costs for campus milestone approval.

Project Start: May 2012	Scheduled Finish: December 2014
Projected Finish: January 2016	DSA Close Out: Pending

5. FINE ARTS HVAC UPGRADES AND INTERIOR RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$1,000,000	\$3,950,000	\$4,950,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$3,950,000	\$4,950,000

Budget Narrative: Budget reflects Board agenda action on 5/21/2012 and 6/17/13. On May 21, 2012, the Board approved \$1,000,000 to fund the original project budget. On June 17, 2013, the Board approved additional funding of \$3,950,000.00.

Status: Programming phase underway.

In Progress: Reviewing program scope options for schematic design phase.

Recently Completed: Initial presentation of programming scope of work and probable costs.

Focus: Identify program scope and obtain campus approval.

Project Start: July 2012	Scheduled Finish: September 2015
Projected Finish: September 2015	DSA Close Out: Pending

IRVINE VALLEY COLLEGE

1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

	Original	Revision	Total
Project Budget:	\$16,304,000	\$17,309,000	\$33,613,000
State Match:	\$14,472,000	-	\$14,472,000
Basic Aid Allocation:	\$1,832,000	\$17,309,000	\$19,141,000

Budget Narrative: Budget reflects Board agenda action on 4/30/2001, 10/28/2002, 1/20/2004, 2/23/2004, 12/13/2004, and 1/31/2006. Budget also reflects reporting as shown on State Chancellor’s Office FUSION report fiscal year 03-04 and 07-08.

Status: The final Notice of Completion was filed on September 24, 2007.

In Progress: Six change orders remain in “Pending” status and must be closed to arrive at DSA close out.

Recently Completed: Resubmittal of required documents to DSA for close out.

Focus: Change order close-out. DSA Close-Out Consultant is engaged to work with the architect to complete this effort.

Project Start: October 2003	Scheduled Finish:
Finish: Complete: July 2007	DSA Close Out: Underway

2. LIFE SCIENCES PROJECT

	Original	Revisions	Total
Project Budget:	\$24,861,000	(\$4,371,000)	\$20,490,000
State Match:	\$17,393,000	(\$3,825,000)	\$13,568,000
Basic Aid Allocation:	\$1,113,000	\$1,780,000	\$13,490,000

Budget Narrative: Budget reflects Board agenda action on 6/22/2004, 5/23/2005, 3/24/2008, 4/27/2009, 5/24/2010 and 6/17/2013. The original project budget totaled \$24,861,000. The project budget was reduced to \$20,490,000 when a lower-than-estimated bid was received and the state reduced their match to \$13,568,000. When the state indicated they may not have funds for their match, the Board allocated a portion of the state's short fall using basic aid funding for a funded total of \$17,410,000. The state has reimbursed the district \$12,843,000 resulting in no need for additional basic aid funding. \$5,700,000 of the state reimbursement has been returned to basic aid project funds. Outstanding state reimbursement is \$725,000 which is the remaining portion of the state's contribution for equipment funding reimbursement.

Status: Project construction is complete and occupied. The Architect is gathering all required DSA forms to submit for project closeout.

In Progress: DSA Closeout and Surety negotiations.

Recently Completed: Issuance of final project change orders and filing Notice of Completion. *Document update with state chancellor's office in step toward close out.*

Focus: Negotiations between Surety and District to resolve added costs of schedule delay.

Project Start: December 2008	Scheduled Finish: July 2012
Projected Finish: February 28, 2014	DSA Close Out: Pending

3. BARRANCA ENTRANCE

	Original	Revision	Total
Project Budget:	\$2,850,000	-	\$2,850,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$2,850,000	-	\$2,850,000

Budget Narrative: Budget reflects Board agenda action on 4/27/2009. The current basic aid assignment of \$2,850,000 is considered sufficient to meet project costs.

Status: Construction documents are at the City of Irvine for final back-check approval.

In Progress: *Legal review and negotiation with the City of Irvine for required Easement Deed and Agreements.*

Recently Completed: Approval of the District's Assignment of Agreement with the Irvine Company. *Assignment of Agreement with the Irvine Company submitted to the County of Orange for filing.*

Focus: Conclude agency negotiations and prepare documents to bid. Southern California Edison to prepare 3rd and final easement needed for project.

Project Start: March 2010	Scheduled Finish: Summer/Fall 2015
Projected Finish: Early 2016	DSA Close Out: Pending

4. A400 RENOVATION AND EXPANSION PROJECT

	Original	Revision	Total
Project Budget:	\$3,004,051	\$10,008,949	\$13,013,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$12,013,000	\$13,013,000

Budget Narrative: Budget reflects Board agenda action on 2/28/2011, 8/27/2012 and 6/17/2013. On August 27, 2012, the Board approved \$10,463,000 additional to fund the project budget. Staff analyzed the budget identified in the Education and Facilities Master Plan and determined there was no allowance for equipment. On June 17, 2013 the Board approved \$1,550,000 for furniture, fixtures and equipment.

Status: *DSA review comments received for structural, Fire, life and safety, and ADA compliance.*

In Progress: Design Builder is responding to comments from DSA, district, consultants and IVC Facilities. *Design Builder is preparing documents for final review with DSA.*

Recently Completed: *DSA review of initial submitted documents.*

Focus: Design Builder to *incorporate* responses to 100% CD documents comments from District Consultants and IVC Facilities, and respond to DSA *structural*, fire life safety, and ADA compliance review comments. *Design Builder completing buyout of trades.* Ongoing furniture, fixture and equipment selection.

Project Start: December 2012	Scheduled Finish: May 2015
Projected Finish: May 2015	DSA Close Out: Pending

ATEP

1. ATEP BUILDING DEMOLITION

	Original	Revision	Total
Project Budget:	\$7,000,000	\$6,700,000	\$13,700,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$7,000,000	-	\$7,000,000

Budget Narrative: Budget reflects Board action on 4/22/2004 and 6/17/2013.

Status: Six demolition projects including the ATEP Building Foundations and Infrastructure Demolition are complete.

In Progress: Development of demolition plans for the property associated with the City of Tustin land exchange.

Recently Completed: *Constructability review on construction documents.*

Focus: *Provide submittal to City of Tustin for grading permit. Bid Land Exchange Demo project.*

Project Start: September 2010	Scheduled Finish: March 2013
Projected Finish: On-going	DSA Close Out: N/A

2. ATEP FIRST BUILDINGS - PHASE 3A

	Original	Revision	Total
Project Budget:	-	-	-
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$12,500,000	-	\$12,500,000

Budget Narrative: Budget reflects Board action on 2/28/2011. \$12,500,000 has been allocated to the Phase 3A project budget.

Status: Board approved two 30,000 square feet buildings, one for Saddleback College and one for Irvine Valley College. Board approved Design/Build as a delivery method for these projects. *Initial* programming completed January 2012. IVC Technical Specifications approved during A400 project development. Saddleback College completed review of the technical specifications.

In Progress: Irvine Valley College has requested funding for their building through the Basic Aid Allocation Resource committee in order to address the need to relocate classes

currently housed in buildings transferred to the City of Tustin in land exchange and leased for a limited period.

Recently Completed: Development Master Planning Workshop No. 1.

Focus: Development Master Planning to maximize use of site.

Project Start: January 2013	Scheduled Finish: June 2016
Projected Finish: June 2016	DSA Close Out: Pending

DISTRICT WIDE

1. 20 YEAR FACILITIES, RENOVATION AND SCHEDULED MAINTENANCE FACILITIES SYSTEM

	Original	Revision	Total
Project Budget:	\$704,000	300,000	\$1,004,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$704,000	-	\$704,000

Budget Narrative: Budget reflects Board action on 6/25/2012 and 6/17/2013.

Status: Irvine Valley and Saddleback College are beginning to employ the Maintenance Direct portion of the software modules.

In Progress: Coordinate condition assessment and scheduled maintenance information into a graphic representation at State Chancellor’s website. Develop contract for infrastructure condition assessment.

Recently Completed: Analyzed recently completed projects and the associated schedule of values to develop customized cost model(s). The information that was reported from the condition assessment efforts was used by the colleges to develop scheduled maintenance project request with the Basic Aid Allocation Resource Committee.

Focus: Upload information with State Chancellor’s Office FUSION website. Perform infrastructure condition assessment.

Project Start: July 2012	Scheduled Finish: June 2013
Projected Finish: January 2014	DSA Close Out: N/A

Project updates for active projects may be viewed at:
<http://www.socccd.edu/businessservices/ProjectUpdates.html>.

Definitions:

Project Start:	Month Architect/Consultant(s) are brought on board for design/project
Scheduled Finish:	Assumed duration of project depending on variables, such as agency review, etc. outside District and consultant control
Projected Finish:	Identified finish at the time of the report
DSA Close Out:	The process of sending required documents to DSA to obtain project certification.

Note: Project budgets reflect the allocated state match as reported in FUSION for the planning year 2014-2015. (FUSION is the State Chancellor's Office database for Capital Outlay.)

The "Revisions" column for the State Match category includes changes due to escalation and changes that may have occurred to the state's percentage (i.e. going from an 80% match down to a 70% match and so on as the economy changes) from the original project approvals to current date. The "Revisions" column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.

The Unassigned category identifies an underfunded budget.

The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.