

FACILITIES PLAN STATUS REPORT
June 23, 2014

SADDLEBACK COLLEGE

1. SCIENCES BUILDING

	Original	Revision	Total
Project Budget:	\$52,234,000	\$8,308,000	\$67,358,000
State Match:	\$36,564,000	(\$36,564,000)	-
Basic Aid Allocation:	\$3,867,000	\$63,491,000	\$67,358,000

Budget Narrative: Budget reflects Board agenda action on 8/26/08, 10/27/08, 4/27/09, 6/22/09, 5/24/10, 2/28/2011 and 8/24/2012. On February 28, 2011, the Board reassigned \$14,789,346 from other Saddleback College projects and applied \$29,000,000 from basic aid dollars to partially fund the Sciences building after three years running with no state funding. On August 27, 2012, the Board approved \$11,179,000 to fund the remainder of the project budget. In August, the state chancellor's office has escalated the project budget to \$59,050,000 resulting in the unassigned amount of \$215,000. On October 28, 2013, the Board approved reassignment of funds from existing encumbered funding from the ATAS renovation project for an amount of \$8,523,000 for a new project budget equaling \$67,358,000.

Status: Underground utility relocation and reroute installation is completed. *Pad preparation and grading certification was received.*

In Progress: Structural steel fabrication is underway. Retaining wall mock ups are under review. *Pile drilling and construction are underway. Temporary chillers are supplying campus cooling while central plant work is in progress.*

Recently Completed: *Temporary chillers are installed at central plant. Coordination of welding protocols is complete and approved. Demolition at Central Plant is complete. Construction extending utilities between central plant and the sciences building is complete.*

Focus: Structural steel coordination meetings are underway involving all associated trades, college, and district participation. *Excavation and soil preparation for retaining walls is underway.*

Project Start: March 2011	Scheduled Finish: December 2015
Projected Finish: December 2015	DSA Close Out: Pending

2. SITE IMPROVEMENTS

	Original	Revision	Total
Project Budget:	\$11,697,000	\$1,883,000	\$13,580,000
State Match:	-	-	-
Basic Aid Allocation:	\$3,442,000	\$10,138,000	\$13,580,000

Budget Narrative: Budget reflects Board agenda action on 3/24/08. With the project shifting focus from the Loop Road to its secondary effects (Site Improvements), several previously budgeted projects have been integrated into a single project budget for scales of economy: Upper Quad (2008 - \$1M) incorporated into work scope with isolated budget, Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000) for a total project budget of \$13,580,000.

Status: *Criteria Architect is working to develop the project scope.*

In Progress: *Complete survey of golf driving range, practice fields and quad are expected by end of June. Jurisdictional Delineation Report to be prepared by consultant regarding storm drain repairs on County of Orange property. Encroachment permit submission to County of Orange for access onto their property*

Recently Completed: Programming meetings continue with stakeholders.

Focus: Project scope development in accordance with project budget.

Project Start: Phase I-Feb 2010	Scheduled Finish: June 2016
Projected Finish: On Hold	DSA Close Out: On Hold

3. TECHNOLOGY AND APPLIED SCIENCE (TAS) RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$8,755,055	\$5,977,945	\$14,733,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,956,000	\$4,254,000	\$6,210,000

Budget Narrative: Budget reflects Board agenda action on 2/28/11, 8/27/2012 and 10/25/2013. The original basic aid assignment of \$1,956,000 met design costs. The scope was revised to include both the North and South wing with a new budget estimated at \$14,733,000. On August 27, 2012, the Board approved \$12,777,000 to fully fund the project budget. On October 25, 2013, the Board approved reassignment of funds from the ATAS renovation project for an amount of \$8,523,000 for the Saddleback College Sciences Building project for a reduced budget equaling \$6,210,000 with an

understanding that this project will hold a high priority when requesting future basic aid funding.

Status: DSA has provided review comments, and architect is revising drawings to resubmit.

In Progress: Color selection underway, *Courtyard oak tree removal under discussion*, CD milestone approvals.

Recently Completed: *Arborist concluded that courtyard oak tree will not survive new construction.*

Focus: Final selection of building colors, native plants, campus milestone approval. Construction *start anticipated April 2016* upon completion of the TAS Auto Tech Swing Space project.

Project Start: September 2011	Scheduled Finish: March 2015
Projected Finish: April 2017	DSA Close Out: Pending

4. TECHNOLOGY AND APPLIED SCIENCE (TAS) SWING SPACE PROJECT

	Original	Revision	Total
Project Budget:	\$5,807,000	\$3,714,000	\$9,521,000
State Match:	-	-	-
Basic Aid Allocation:	\$5,807,000	\$3,714,000	\$9,521,000

Budget Narrative: Budget reflects Board agenda action on 8/27/2012 and 6/17/13. On August 27, 2012, the Board approved \$5,807,000 to fund the original project budget. On June 17, 2013, the Board approved additional funding of \$3,714,000.00.

Status: *75% construction documents submitted for college review.*

In Progress: *100% Construction Document phase.*

Recently Completed: *ATAS department and college facilities approved 50% Construction Document.*

Focus: *Submit 100% Construction Documents to DSA.*

Project Start: May 2012	Scheduled Finish: December 2014
Projected Finish: January 2016	DSA Close Out: Pending

5. FINE ARTS HVAC UPGRADES AND INTERIOR RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$1,000,000	\$3,950,000	\$4,950,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$3,950,000	\$4,950,000

Budget Narrative: Budget reflects Board agenda action on 5/21/2012 and 6/17/13. On May 21, 2012, the Board approved \$1,000,000 to fund the original project budget. On June 17, 2013, the Board approved additional funding of \$3,950,000.00.

Status: Programming phase completed.

In Progress: *Schematic design phase review.*

Recently Completed: *College approval for programming scope of work.*

Focus: *Obtain college sign off on schematic design*

Project Start: July 2012	Scheduled Finish: September 2015
Projected Finish: September 2015	DSA Close Out: Pending

IRVINE VALLEY COLLEGE

1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

	Original	Revision	Total
Project Budget:	\$16,304,000	\$17,309,000	\$33,613,000
State Match:	\$14,472,000	-	\$14,472,000
Basic Aid Allocation:	\$1,832,000	\$17,309,000	\$19,141,000

Budget Narrative: Budget reflects Board agenda action on 4/30/2001, 10/28/2002, 1/20/2004, 2/23/2004, 12/13/2004, and 1/31/2006. Budget also reflects reporting as shown on State Chancellor’s Office FUSION report fiscal year 03-04 and 07-08.

Status: The final Notice of Completion was filed on September 24, 2007.

In Progress: Six change orders remain in “Pending” status and must be closed to arrive at DSA close out.

Recently Completed: Resubmittal of required documents to DSA for close out.

Focus: Change order close-out. DSA Close-Out Consultant is engaged to work with the architect to complete this effort.

Project Start: October 2003	Scheduled Finish:
Finish: Complete: July 2007	DSA Close Out: Underway

2. LIFE SCIENCES PROJECT

	Original	Revisions	Total
Project Budget:	\$24,861,000	(\$4,371,000)	\$20,490,000
State Match:	\$17,393,000	(\$3,825,000)	\$13,568,000
Basic Aid Allocation:	\$1,113,000	\$1,780,000	\$13,490,000

Budget Narrative: Budget reflects Board agenda action on 6/22/2004, 5/23/2005, 3/24/2008, 4/27/2009, 5/24/2010 and 6/17/2013. The original project budget totaled \$24,861,000. The project budget was reduced to \$20,490,000 when a lower-than-estimated bid was received and the state reduced their match to \$13,568,000. When the state indicated they may not have funds for their match, the Board allocated a portion of the state's short fall using basic aid funding for a funded total of \$17,410,000. The state has reimbursed the district \$12,843,000 resulting in no need for additional basic aid funding. \$5,700,000 of the state reimbursement has been returned to basic aid project funds. Outstanding state reimbursement is \$725,000 which is the remaining portion of the state's contribution for equipment funding reimbursement.

Status: Project construction is complete and occupied. *DSA certification and project file close out.*

In Progress: Surety negotiations.

Recently Completed: *DSA Closeout.*

Focus: Negotiations between Surety and District to resolve added costs of schedule delay.

Project Start: December 2008	Scheduled Finish: July 2012
Projected Finish: February 28, 2014	DSA Close Out: May 8, 2014

3. BARRANCA ENTRANCE

	Original	Revision	Total
Project Budget:	\$2,850,000	-	\$2,850,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$2,850,000	-	\$2,850,000

Budget Narrative: Budget reflects Board agenda action on 4/27/2009. The current basic aid assignment of \$2,850,000 is considered sufficient to meet project costs.

Status: Construction documents are at the City of Irvine for final back-check approval.

In Progress: Legal review and negotiation with the City of Irvine for required Easement Deed and Agreements.

Recently Completed: Assignment of Agreement with the Irvine Company submitted to the County of Orange for filing.

Focus: Conclude agency negotiations and prepare documents to bid. Southern California Edison to prepare 3rd and final easement needed for project.

Project Start: March 2010	Scheduled Finish: Summer/Fall 2015
Projected Finish: Early 2016	DSA Close Out: Pending

4. A400 RENOVATION AND EXPANSION PROJECT

	Original	Revision	Total
Project Budget:	\$3,004,051	\$10,008,949	\$13,013,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$12,013,000	\$13,013,000

Budget Narrative: Budget reflects Board agenda action on 2/28/2011, 8/27/2012 and 6/17/2013. On August 27, 2012, the Board approved \$10,463,000 additional to fund the project budget. Staff analyzed the budget identified in the Education and Facilities Master Plan and determined there was no allowance for equipment. On June 17, 2013 the Board approved \$1,550,000 for furniture, fixtures and equipment.

Status: DSA review comments received.

In Progress: Design-Builder is responding to comments from: DSA, district, consultants and IVC Facilities. Design-Builder is preparing documents for final review with DSA.

Recently Completed: *DSA comments returned to Design-Builder.*

Focus: *Design-Builder to meet with DSA for final approval. Design-Builder completing acquisition of subcontractors. Ongoing furniture, fixture and equipment selection.*

Project Start: December 2012	Scheduled Finish: May 2015
Projected Finish: May 2015	DSA Close Out: Pending

ATEP

1. ATEP BUILDING DEMOLITION

	Original	Revision	Total
--	----------	----------	-------

Project Budget:	\$7,000,000	\$6,700,000	\$13,700,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$7,000,000	-	\$7,000,000

Budget Narrative: Budget reflects Board action on 4/22/2004 and 6/17/2013.

Status: Six demolition projects including the ATEP Building Foundations and Infrastructure Demolition are complete.

In Progress: City of Tustin land exchange *demolition plan review*.

Recently Completed: *Land exchange demolition construction documents submitted to City of Tustin for grading permit.*

Focus: Bid Land Exchange Demolition project.

Project Start: September 2010	Scheduled Finish: March 2013
Projected Finish: On-going	DSA Close Out: N/A

2. ATEP FIRST BUILDINGS - PHASE 3A

	Original	Revision	Total
Project Budget:	-	-	-
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$12,500,000	-	\$12,500,000

Budget Narrative: Budget reflects Board action on 2/28/2011. \$12,500,000 has been allocated to the Phase 3A project budget.

Status: Board approved two 30,000 square feet buildings, one for Saddleback College and one for Irvine Valley College. Board approved Design/Build as a delivery method for these projects. Initial programming completed January 2012. IVC Technical Specifications approved during A400 project development. Saddleback College completed review of the technical specifications.

In Progress: Basic Aid Allocation Resource committee *recommendation for funding ATEP IVC First Building will be forwarded to the Board this month within the draft budget.*

Recently Completed: Development Master Planning Workshop No. 2.

Focus: Development Master Planning to maximize use of site.

Project Start: January 2013	Scheduled Finish: June 2016
Projected Finish: June 2016	DSA Close Out: Pending

DISTRICT WIDE

1. 20 YEAR FACILITIES, RENOVATION AND SCHEDULED MAINTENANCE FACILITIES SYSTEM

	Original	Revision	Total
Project Budget:	\$704,000	300,000	\$1,004,000
Anticipated State Match:	-	-	-
Basic Aid Allocation:	\$704,000	-	\$704,000

Budget Narrative: Budget reflects Board action on 6/25/2012 and 6/17/2013.

Status: Irvine Valley College *is employing* the Maintenance Direct portion of the software modules.

In Progress: Coordinate condition assessment and scheduled maintenance information into a graphic representation at State Chancellor’s website. Develop contract for infrastructure condition assessment.

Recently Completed: Analyzed recently completed projects and the associated schedule of values to develop customized cost model(s). The information that was reported from the condition assessment efforts was used by the colleges to develop scheduled maintenance project request with the Basic Aid Allocation Resource Committee.

Focus: Upload information with State Chancellor’s Office FUSION website. Perform infrastructure condition assessment.

Project Start: July 2012	Scheduled Finish: June 2013
Projected Finish: <i>September 2014</i>	DSA Close Out: N/A

Project updates for active projects may be viewed at:
<http://www.socccd.edu/businessservices/ProjectUpdates.html>.

Definitions:

Project Start:	Month Architect/Consultant(s) are brought on board for design/project
Scheduled Finish:	Assumed duration of project depending on variables, such as agency review, etc. outside District and consultant control
Projected Finish:	Identified finish at the time of the report
DSA Close Out:	The process of sending required documents to DSA to obtain project certification.

Note: Project budgets reflect the allocated state match as reported in FUSION for the planning year 2014-2015. (FUSION is the State Chancellor's Office database for Capital Outlay.)

The "Revisions" column for the State Match category includes changes due to escalation and changes that may have occurred to the state's percentage (i.e. going from an 80% match down to a 70% match and so on as the economy changes) from the original project approvals to current date. The "Revisions" column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.

The Unassigned category identifies an underfunded budget.

The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.