

Athletics Stadium & Site Improvement Project

SADDLEBACK COLLEGE

South Orange County Community College District



Bi-Weekly Progress Update No. 2
Through May 31, 2018

PROJECT STATUS

- Division of State Architect (DSA) approval of Increment 1 anticipated by mid-June
- Contractor has commenced clear and grub activities (removal of existing landscaping)
- Contractor has commenced demolition of stadium facilities



Clear and Grub (Landscape Removal)



Landscape Removal around Stadium Facility



Landscape Removal around Stadium Facility

Upcoming Activities:

- Upon DSA approval, site grading will begin to bring stadium and driving range locations to the same elevation
- Upon DSA approval, begin retaining wall construction at east edge of new practice fields