

# Athletics Stadium & Site Improvement Project

## SADDLEBACK COLLEGE

South Orange County Community College District



Bi-Weekly Progress Update No. 3  
Through June 15, 2018

---

### PROJECT STATUS

- Division of State Architect (DSA) approval of Increment 1 anticipated by mid-June
- Contractor has commenced demolition of stadium facilities and stockpiling concrete for removal and recycling
- Contractor is investigating site utilities
- Contractor getting ready for earthwork and grading



Contractor Demolishing Stadium and Stockpiling Concrete for Recycle



Demolition of Existing Stadium Facility



Demolition of Stadium Facility; Contractor Preparing for Earthwork and Grading



Contractor Demolition of Stadium Lighting Fixtures

### **Upcoming Activities:**

- Upon DSA approval, site grading will begin to bring stadium and driving range locations to the same elevation
- Upon DSA approval, begin retaining wall construction at east edge of new practice fields