

ATEP Demolition

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE Through April 6, 2012

PROJECT STATUS:

- Haul route permit obtained from City of Tustin
- Completed abatement and demolition of Building 526
- Completed 90% abatement and started demolition of Building 524
- Stopped work for half day to assess bird nest, no chicks present, no delay to schedule or increase in cost



Slab Condition – Building 526



Demolition – Bldg 524 Westside



Demolition – Bldg 524 Southside



Demolition – Bldg 524 Eastside

UPCOMING CONSTRUCTION ACTIVITIES:

- Conclude abatement on Bldg. 524 (pipe buried in wall contained lead-based paint)
- Complete demo on Bldg. 524