

# Parking Lot 6 Solar Powered Generating Photovoltaic System

## Irvine Valley College

South Orange County Community College District



Bi-Weekly Progress Update No.6  
March 15 through March 28, 2021

---

### **PROJECT STATUS:**

- Completed underground boring for electrical conduits.
- Completed installation of structural steel column.
- Completed welding connection plates at column and beams.
- Completed underground electrical / data conduit installations at parking islands.
- Installation of purlins is in progress.
- Painting of structural members continues.



Underground Utility Boring



Purlin Installation



### **Upcoming Activities:**

- Installation of Inverters.
- Installation of solar modules.