

FACILITIES PLAN STATUS REPORT
October 26, 2015

SADDLEBACK COLLEGE

1. SCIENCES BUILDING

	Original	Revision	Total
Project Budget:	\$52,234,000	\$8,308,000	\$67,358,000
State Match:	\$36,564,000	(\$36,564,000)	-
Basic Aid Allocation:	\$3,867,000	\$63,491,000	\$67,358,000

Budget Narrative: Budget reflects Board agenda action on 8/26/08, 10/27/08, 4/27/09, 6/22/09, 5/24/10, 2/28/2011 and 8/24/2012. On February 28, 2011, the Board reassigned \$14,789,346 from other Saddleback College projects and applied \$29,000,000 from basic aid dollars to partially fund the Sciences building after three years running with no state funding. On August 27, 2012, the Board approved \$11,179,000 to fund the remainder of the project budget. In August, the state chancellor's office has escalated the project budget to \$59,050,000 resulting in the unassigned amount of \$215,000. On October 28, 2013, the Board approved reassignment of funds from existing encumbered funding from the ATAS renovation project for an amount of \$8,523,000 for a new project budget equaling \$67,358,000.

Status: *Mechanical rough-in underway. Electrical and suspended ceiling underway. Interior finishes underway.*

In Progress: FF&E furniture *bid documents* underway. MEP hangers and routing at the interior is nearing completion, and interior work continues. *Minor plaster* at exterior, interior wall framing, drywall, and painting all three floors. Retaining wall installation continues. HVAC ducting and piping at the roof. Concrete walkways and bridges to campus are nearing completion. *Interior cabinets and finish is underway at the first floor. Final grading at the South, East and West is underway. Electrical fixtures and suspended ceiling systems are underway at all three floors. Finish tile in all restrooms is underway.*

Recently Completed: Off-site cabinet fabrication is complete. HVAC fabrication and testing visit and report is complete. Priority interior wall framing *is complete.*

Focus: HVAC ducting and piping at the roof. Windows and Curtin-wall water testing. Interior finishes, cabinets and finish electrical. *Beginning the close out process with final M&O manuals submittals.*

Project Start: March 2011	Scheduled Finish: December 2015
Projected Finish: February 2016	DSA Close Out: Pending

2. SITE IMPROVEMENTS

	Original	Revision	Total
Project Budget:	\$11,697,000	\$9,828,000	\$21,525,000
State Match:	-	-	-
Basic Aid Allocation:	\$3,442,000	\$18,083,000	\$21,525,000

Budget Narrative: Budget reflects Board agenda action on 3/24/08 and 6/22/15. Several previously budgeted projects are integrated into a single project budget: Upper Quad (2008 - \$1M) incorporated into work scope with isolated budget, Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000) for a total project budget of \$13,580,000. On June 22, 2015 the Board approved additional funds of \$7,945,000.

Status: *Advertisement for Request for Qualifications (RFQ) of Design-Build Teams.*

In Progress: *Issuance of RFQ for Design-Build Teams.*

Recently Completed: *Scope and budget review for issuance of RFQ and RFP.*

Focus: *Preparation of the Request for Proposal (RFP) documents and evaluation of RFQ documents.*

Project Start: Phase I-Feb 2010	Scheduled Finish: June 2016
Projected Finish: On Hold	DSA Close Out: On Hold

3. TECHNOLOGY AND APPLIED SCIENCE (TAS) RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$8,755,055	\$8,679,945	\$17,435,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,956,000	\$15,479,000	\$17,435,000

Budget Narrative: Budget reflects Board agenda action on 2/28/11, 8/27/2012, 10/25/2013, and 6/23/2014. The original basic aid assignment of \$1,956,000 met design costs. The scope was revised to include both the North and South wing with a new budget estimated at \$14,733,000. On August 27, 2012, the Board approved \$12,777,000 to fully fund the project budget. On October 25, 2013, the Board approved reassignment of funds for an amount of \$8,523,000 for the Saddleback College Sciences Building project for a reduced budget equaling \$6,210,000. On June 23, 2014 the Board approved restored funding of \$8,523,000 and an additional \$2,702,000 to fully fund the project.

Status: DSA has approved documents. Construction start is anticipated April 2016 after completion of the TAS Auto Tech Swing Space project. *The Board approved the CM services agreement.*

In Progress: *Formal execution of contract with CM. RFQ for construction services being generated for advertisement.*

Recently Completed: Validation of construction costs at \$10.6 million.

Focus Issue: *Complete RFQ and advertise to prequalify contractors.*

Project Start: September 2011	Scheduled Finish: March 2015
Projected Finish: October 2017	DSA Close Out: Pending

4. TECHNOLOGY AND APPLIED SCIENCE (TAS) SWING SPACE PROJECT

	Original	Revision	Total
Project Budget:	\$5,807,000	\$4,443,000	\$10,250,000
State Match:	-	-	-
Basic Aid Allocation:	\$5,807,000	\$4,443,000	\$10,250,000

Budget Narrative: Budget reflects Board agenda action on 8/27/2012, 6/17/13 and 6/23/2014. On August 27, 2012, the Board approved \$5,807,000 to fund the original project budget. On June 17, 2013, and June 23, 2014 the Board approved additional funding of \$3,714,000 and \$729,000 respectively.

Status: Auto tech building in construction, with villages under renovation.

In Progress: Drywall and MEP trades in process. Renovations at the villages are underway.

Recently Completed: *Villages punch list completed, electric panel installed on building 1.*

Focus: *SDG&E to extend power to the new building.* Complete Auto Tech building and village renovation by December 2015.

Project Start: May 2012	Scheduled Finish: December 2014
Projected Finish: January 2016	DSA Close Out: Pending

5. FINE ARTS HVAC UPGRADES AND INTERIOR RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$1,000,000	\$6,700,000	\$7,700,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$6,700,000	\$7,700,000

Budget Narrative: Budget reflects Board agenda action on 5/21/2012, 6/17/13 and 6/22/2015. On May 21, 2012, the Board approved \$1,000,000 to fund the original project budget. On June 17, 2013, the Board approved additional funding of \$3,950,000. On June

22, 2015 the Board approved additional funds of \$2,750,000 to address DSA approval at canopies.

Status: DSA has approved documents.

In Progress: Public advertising for pre-qualifications.

Recently Completed: DSA approval.

Focus: *Receive and review pre-qualifications of contractors.*

Project Start: July 2012	Scheduled Finish: September 2015
Projected Finish: September 2016	DSA Close Out: Pending

6. ATHLETICS STADIUM PROJECT

	Original	Revision	Total
Project Budget:	\$18,800,000	(800,000)	\$18,000,000
State Match:	-	-	-
Basic Aid Allocation:	\$950,000	17,050,000	\$18,000,000

Budget Narrative: Budget reflects Board action on 6/23/14 and 6/22/15. On June 23, 2014, the Board approved \$950,000. On June 22, 2015 the Board approved additional funds of \$17,050,000.

Status: *Request for Qualifications for Design-Build Teams.*

In Progress: *Issuance of Request for Qualifications (RFQ) for Design-Build Teams.*

Recently Completed: *Scope and budget review for issuance of RFQ and RFP.*

Focus: *Preparation of the Request for Proposal (RFP) documents and evaluation of RFQ documents.*

Project Start: July 2014	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

7. GATEWAY PROJECT

	Original	Revision	Total
Project Budget:	\$42,867,000	\$1,612,000	\$44,479,000
Anticipated State Match:	\$30,053,000	-\$7,813,500	\$22,239,500
Basic Aid Allocation:	\$1,545,115	\$(655,115)	\$890,000
Unallocated Amount:	\$41,321,885		\$43,589,000

Budget Narrative: Budget reflects Board action on 6/17/2013 and 6/23/2014.

Status: On Hold. A Revised Final Project Plan is submitted to the Board of Trustees at the June 22, 2015 meeting for approval to submit to the state for funding consideration.

In Progress: The project is awaiting funding. Final Project Plan submitted to the state with an increase in local match identified from 30% to 50% to increase chances of funding.

Recently Completed: On Hold.

Focus: On Hold.

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

8. PHOTO RADIO TELEVISION RENOVATION PROJECT

	Original	Revision	Total
Project Budget:	\$2,622,000	\$0	\$2,622,000
State Match:	\$0	\$0	\$0
Basic Aid Allocation:	\$2,622,000	\$0	\$2,622,000

Budget Narrative: Budget reflects Board action on 8/27/2012.

Status: Final finishes, punch list completed. Addressing contractual issues around project delays.

In Progress: Furniture, fixture and equipment procurement.

Recently Completed: Contract work is completed. Board Agenda Notice of Completion filing.

Focus: Close out and DSA certification. FF&E.

Project Start: January 2012	Scheduled Finish: November 2014
Projected Finish: March 2015	DSA Close Out: Pending

IRVINE VALLEY COLLEGE

1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

	Original	Revision	Total
Project Budget:	\$16,304,000	\$17,309,000	\$33,613,000
State Match:	\$14,472,000	-	\$14,472,000
Basic Aid Allocation:	\$1,832,000	\$17,309,000	\$19,141,000

Budget Narrative: Budget reflects Board agenda action on 4/30/2001, 10/28/2002, 1/20/2004, 2/23/2004, 12/13/2004, and 1/31/2006. Budget also reflects reporting as shown on State Chancellor’s Office FUSION report fiscal year 03-04 and 07-08.

Status: The final Notice of Completion was filed on September 24, 2007. DSA advises close out via alternate engineer assistance. District will use recommended approach.

In Progress: Six change orders remain in “Pending” status and must be closed to arrive at DSA close out.

Recently Completed: Reopen project with DSA to address certification.

Focus: Change order close-out. DSA Close-Out Consultant is engaged to work with the DSA to complete this effort.

Project Start: October 2003	Scheduled Finish:
Finish: Complete: July 2007	DSA Close Out: Underway

2. LIFE SCIENCES PROJECT

	Original	Revisions	Total
Project Budget:	\$24,861,000	(\$4,371,000)	\$20,490,000
State Match:	\$17,393,000	(\$3,825,000)	\$13,568,000
Basic Aid Allocation:	\$1,113,000	\$1,780,000	\$13,490,000

Budget Narrative: Budget reflects Board agenda action on 6/22/2004, 5/23/2005, 3/24/2008, 4/27/2009, 5/24/2010 and 6/17/2013. The original project budget totaled \$24,861,000. The project budget was reduced to \$20,490,000 when a lower-than-estimated bid was received and the state reduced their match to \$13,568,000. When the state indicated they may not have funds for their match, the Board allocated a portion of the state’s short fall using basic aid funding for a funded total of \$17,410,000. The state has reimbursed the district \$13,568,000 resulting in no need for additional basic aid funding. \$5,700,000 of the state reimbursement has been returned to basic aid project funds.

Status: Final warranty items to be completed over the summer.

In Progress: Warranty closeout of project.

Recently Completed: Drawings received from architect for outstanding warranty items.

Focus: Bid documents for warranty scope of work and final closeout of project for completion of work during semester Break.

Project Start: December 2008	Scheduled Finish: July 2012
Projected Finish: February 28, 2014	DSA Close Out: May 8, 2014

3. BARRANCA ENTRANCE

	Original	Revision	Total
Project Budget:	\$2,850,000	-	\$2,850,000
State Match:	-	-	-
Basic Aid Allocation:	\$2,850,000	-	\$2,850,000

Budget Narrative: Budget reflects Board agenda action on 4/27/2009. The current basic aid assignment of \$2,850,000 is considered sufficient to meet project costs.

Status: Construction documents have been approved by the City of Irvine and easement and purchase of sale agreement *have been executed*.

In Progress: Preparation of bid documents *and correspondence with Southern California Edison*.

Recently Completed: Finalization of Easement agreement with City of Irvine.

Focus: Solicit for Construction Management and Testing and Inspection Firms from their respective pools in tandem with project bid.

Project Start: March 2010	Scheduled Finish: Summer/Fall 2015
Projected Finish: Early 2016	DSA Close Out: Pending

4. LIBERAL ARTS BUILDING PROJECT

	Original	Revision	Total
Project Budget:	\$3,004,051	\$10,008,949	\$13,013,000
State Match:	-	-	-
Basic Aid Allocation:	\$1,000,000	\$12,013,000	\$13,013,000

Budget Narrative: Budget reflects Board agenda action on 2/28/2011, 8/27/2012 and 6/17/2013. On 8/27/2012, the Board approved \$11,463,000 additional to fund the project budget. Staff analyzed the budget identified in the Education and Facilities Master Plan and determined there was no allowance for equipment. On 6/17/13 the Board approved \$1,550,000 for furniture, fixtures and equipment.

Status: Contractor failed water testing at exterior walls. *Contractor is removing and replacing the building envelope*.

In Progress: *On-going demolition of building envelope*.

Recently Completed: Contractor submitted revised design details for installation of the exterior envelope.

Focus: Furniture, fixture and equipment procurement. Ensure all progress documented to enhance understanding regarding agreements between district and contractor. Complete remove/replace building envelope.

Project Start: December 2012	Scheduled Finish: May 2015
Projected Finish: April 2016	DSA Close Out: Pending

5. FINE ARTS PROJECT

	Original	Revision	Total
Project Budget:	\$35,703,000	\$2,053,000	\$37,756,000
Anticipated State Match:	\$25,141,000	-\$6,263,000	\$18,878,000
Basic Aid Allocation:	\$795,000	-	\$795,000
Unallocated Amount:	\$34,908,000		\$36,961,000

Budget Narrative: Budget reflects Board action on 6/23/2014.

Status: On Hold. A Revised Final Project Plan is submitted to the Board of Trustees at the June 22, 2015 meeting for approval to submit to the state for funding consideration.

In Progress: The project is waiting funding. Final Project Plan submitted to the state with an increase in local match identified from 30% to 50% to increase chances of funding.

Recently Completed: On Hold.

Focus: On Hold.

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

6. PARKING LOT PHASE IA PROJECT

	Original	Revision	Total
Project Budget:	\$3,010,000	\$90,000	\$3,100,000
State Match:	-	-	-
Basic Aid Allocation:	\$3,010,000	\$90,000	\$3,100,000

Budget Narrative: Budget reflects Board action on 6/23/2014 and 6/22/2015. On June 23, 2014, the Board approved \$3,010,000. On June 22, 2015, the Board approved \$90,000.

Status: Project Kick off TBD.

In Progress: N/A

Recently Completed: N/A

Focus: Establish schedule

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

7. HEALTH CENTER/ CONCESSIONS PROJECT

	Original	Revision	Total
Project Budget:	\$5,200,000	-	\$5,200,000
State Match:	-	-	-
Basic Aid Allocation:	\$400,000	-	\$400,000
Unallocated Amount:	\$4,800,000	-	\$4,800,000

Budget Narrative: Budget reflects Board action on 6/22/2015.

Status: Project Kick off TBD.

In Progress: N/A

Recently Completed: N/A

Focus: Establish schedule

Project Start: Pending	Scheduled Finish: Pending
Projected Finish: Pending	DSA Close Out: Pending

ATEP

1. ATEP DEMOLITION

	Original	Revision	Total
Project Budget:	\$7,000,000	\$6,700,000	\$13,700,000
State Match:	-	-	-
Basic Aid Allocation:	\$7,000,000	\$6,700,000	\$13,700,000

Budget Narrative: Budget reflects Board action on 4/22/2004 and 6/17/2013.

Status: Six demolition projects, which include removal of all ATEP building foundations, roads, parking lots and utility infrastructure are complete.

In Progress: *County land exchange negotiations.*

Recently Completed: Land Exchange Demolition Project is complete and *the* Notice of Completion *was approved by the* Board of Trustees *on* September 28, 2015.

Focus: Adhere to various regulatory requirements specific to maintenance of the ATEP site.

Project Start: September 2010	Scheduled Finish: March 2013
Projected Finish: On-going	DSA Close Out: N/A

2. ATEP - IVC FIRST BUILDING

	Original	Revision	Total
Project Budget:	\$23,000,000	\$3,250,000	\$26,250,000
State Match:	-	-	-
Basic Aid Allocation:	\$12,500,000	\$13,750,000	\$26,250,000

Budget Narrative: Budget reflects Board action on 2/28/2011, 6/23/2014 and 6/22/15. \$12,500,000 was originally allocated to the Phase 3A project budget and transferred to the IVC ATEP First Building budget of \$12,500,000 with \$8,950,000 additional funds approved on 6/23/14. On June 22, 2015 the Board approved additional funds of \$3,250,000 for associated parking.

Status: The project team is meeting weekly to develop the project documents.

In Progress: *Sign off of Schematic Design documents by project team.*

Recently Completed: Program validation and finalization of building footprint and room locations, site survey and project geotechnical investigation.

Focus: *Design Development.*

Project Start: July 2014	Scheduled Finish: February 2018
Projected Finish: December 2017	DSA Close Out: Pending

3. ATEP – UTILITIES AND INFRASTRUCTURE

	Original	Revision	Total
Project Budget:	\$7,000,000	-	\$7,000,000
State Match:	-	-	-
Basic Aid Allocation:	\$7,000,000	-	\$7,000,000

Budget Narrative: Budget reflects Board action on 6/22/2015.

Status: Staff revised delivery approach from Design-Build to Design-Bid-Build in order to better coordinate the needs between the building and the site development schedule.

In Progress: *Initial planning has begun. Planning Bell Avenue with the City of Tustin and revising the Sub-Area Master Plan which impacts the utilities infrastructure planning.*

Recently Completed: Revisions to the engineering and utility backbone infrastructure were completed and accepted for the Bell Avenue design by the City of Tustin. The architectural team was approved by the Board of Trustees on September 28, 2015.

Focus: To create an infrastructure to support phase 1 development of the ATEP site.

Project Start: July 2014	Scheduled Finish: February 2018
Projected Finish: December 2017	DSA Close Out: Pending

DISTRICT WIDE

1. 20 YEAR FACILITIES, RENOVATION AND SCHEDULED MAINTENANCE FACILITIES SYSTEM

	Original	Revision	Total
Project Budget:	\$704,000	\$425,000	\$1,129,000
State Match:	-	-	-
Basic Aid Allocation:	\$704,000	\$425,000	\$1,129,000

Budget Narrative: Budget reflects Board action on 6/25/2012, 6/17/2013 and 6/23/2014.

Status: *Assessments of utility systems including electric, gas and water distribution, landscaping and irrigation, communication and security systems were completed during the weeks of October 12 and October 19.*

In Progress: *Consultant is consolidating information gathered during site assessments conducted from October 12th through October 23rd at Irvine Valley and Saddleback Colleges and drafting reports.*

Recently Completed: *Consultant has reviewed record drawings of existing utilities at Irvine Valley and Saddleback Colleges.*

Focus: Preparations for second round of utility assessments scheduled for November 9th through November 20th.

Project Start: July 2012	Scheduled Finish: May2016
--------------------------	---------------------------

Projected Finish: May 2016	DSA Close Out: N/A
----------------------------	--------------------

2. PARKING STUDY

	Original	Revision	Total
Project Budget:	\$200,000	-	\$200,000
State Match:	-	-	-
Basic Aid Allocation:	\$200,000	-	\$200,000

Budget Narrative: Budget reflects Board action on 6/22/2015.

Status: Budget approval obtained.

In Progress: *We are currently in the consultant selection process. Four packages were received based on the RFP, and the Project Team is going through the selection/recommendation process.*

Recently Completed: *Acceptance of the Request for Proposals.*

Focus: To assess current parking issues district-wide and establish standards.

Project Start: June 2015	Scheduled Finish: March 2016
Projected Finish: March 2016	DSA Close Out: N/A

3. SUSTAINABILITY STUDY

	Original	Revision	Total
Project Budget:	\$200,000	-	\$200,000
State Match:	-	-	-
Basic Aid Allocation:	\$200,000	-	\$200,000

Budget Narrative: Budget reflects Board action on 6/22/2015.

Status: Project Kick off TBD.

In Progress: N/A

Recently Completed: N/A

Focus: To create sustainability standards district wide.

Project Start: TBD	Scheduled Finish: June 2016
Projected Finish: June 2016	DSA Close Out: N/A

4. ADA TRANSITION PLAN

	Original	Revision	Total
Project Budget:	\$400,000	-	\$400,000
State Match:	-	-	-
Basic Aid Allocation:	\$400,000	-	\$400,000

Budget Narrative: Budget reflects Board action on 6/22/2015.

Status: Project Initiation

In Progress: A RFQ&P for a Certified Access Specialist consultant underway.

Recently Completed: *Two responses to the revised RFP were received and are being evaluated.*

Focus: Obtain specialist to aid in the development and implementation of an access transition plan district wide.

Project Start: August 2015	Scheduled Finish: June 2017
Projected Finish: June 2017	DSA Close Out: N/A

Project updates for active projects may be viewed at:
<http://www.socccd.edu/businessservices/ProjectUpdates.html>.

Definitions:

- Project Start: Month Architect/Consultant(s) are brought on board for design of project
- Scheduled Finish: Assumed duration of project depending on variables, such as agency review, etc. outside District and consultant control
- Projected Finish: Identified finish at the time of the report
- DSA Close Out: The process of sending required documents to DSA to obtain project certification.

Note: When state matches are identified, the project budgets reflect the allocated state match as reported in FUSION for the latest planning year 2016-2017. (FUSION is the State Chancellor’s Office database for Capital Outlay.) The word “Anticipated” is included in project budget table when money has not yet been allocated but the amount has been identified by the state.

The “Revisions” column for the State Match category includes changes due to escalation and changes that may have occurred to the state’s percentage (i.e. going from an 80% match down to a 70% match and so on as the economy changes) from

the original project approvals to current date. The “Revisions” column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.

The Unassigned category identifies an underfunded budget.

The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.