

Fine Arts Building Irvine Valley College

South Orange County Community College District



Bi-Weekly Progress Update No. 4
January 22 through February 5, 2022

PROJECT STATUS:

- Buildings A and B over-excavation of pad and exporting of soil continues. Some stockpiling on site.
- Building C over-excavation completed. Bottom of excavation was certified. Imported soil continues.
- Structural steel fabrication continues.
-



Building B - Building Pad Excavation



Building A - Building Pad Excavation



Trucking Exporting Native Soil

Upcoming Activities:

- Sewer tie-in work outside the fenced area has started.
- Complete importing soil for Building C and start fine grading.