

Fine Arts Building Irvine Valley College

South Orange County Community College District



Bi-Weekly Progress Update No. 5
February 6 through February 19, 2022

PROJECT STATUS:

- Building C - Imported soil completed and working towards Building Pad certification.
- Building B – Imported soil and CMB backfilling continues.
- Building A – Over-excavation continues.
- Site utilities – Fire water and sewer piping has started.
- Structural Steel fabrication continues.



Project Site Overview Looking South



Building C – Completing Import Soil up to Building Pad



Potholing for Sewer - NW corner 02-07-22

Upcoming Activities:

- Building C – Building pad certification
- Buildings A and B – Import soil/backfilling up to building pad.
- Fire Water line site work north of site