

# Fine Arts Building Irvine Valley College

South Orange County Community College District



Bi-Weekly Progress Update No. 7  
March 07 through March 20, 2022

---

## PROJECT STATUS:

- Building C – Pad & cont. wall footings were poured. Erection of structural steel has commenced
- Building B – Building pad was certified. Underground electrical & foundation activities have started
- Building A – Backfilling completed and working towards certifying building pad
- Structural Steel fabrication continues.



Project Site Overview Looking South



Building C – Structural Steel Erection Begins



Building B – Underground Electrical Installation

### Upcoming Activities:

- Building A – Building pad certification. Start foundation trenching.
- Building B – Foundation pour. Continue with underground electrical work.
- Building C – Continue with structural steel erection.