

FACILITIES PLAN STATUS REPORT
January 22, 2019

CAPITAL IMPROVEMENT PLANNING


The decision to design and construct capital improvement projects begins with the Education and Facilities Master Planning (EFMP) process. The last EFMP cycle was completed December 2011. The 2011 EFMP report is available at the District website: http://www.socccd.edu/about/about_planning.html. The next EFMP process is scheduled for FY 2018-2019. This report contains information on projects over \$1 million that are listed in the Facilities Master Plans for both colleges and projects that include associated planning efforts.

SADDLEBACK COLLEGE

1. STADIUM AND SITE IMPROVEMENT

Project Description: The existing stadium will be replaced with a new 8,000 seat multi-sport stadium with restrooms, team rooms, concession stand, ticket booth, storage, press box, scoreboard, synthetic turf and nine lane running track. This project includes the southeast campus perimeter drainage control and campus storm water outfall on County of Orange property. The existing practice fields and thrower’s park will be relocated to and replace the Golf Driving Range and expanded to include a soccer practice field.

Start Preliminary Plans	Mar 2014	Award D/B Contract	Aug 2016
Start Working Drawings	Sep 2016	Complete Construction	Nov 2019
Complete Working Drawings	Nov 2017	Advertise for FF&E	N/A
DSA Final Approval	Nov 2018	DSA Close Out	Pending



Budget Narrative: Budget reflects Board agenda action on 3/24/2008, 6/23/2014, and 6/22/2015. Several previously budgeted projects are integrated into a single project budget: Upper Quad (2008 - \$1M) Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000). On June 23,

2014, the Board approved \$950,000 and on June 22, 2015 the Board approved additional funds of \$7,945,000 and \$17,050,000. The Board approved Saddleback College’s use of RDA and Promenade income of \$22,705,000.

	Original	Revision	Total
Project Budget:	\$14,530,000	\$47,700,000	\$62,230,000
District Funding Commitment	\$14,530,000	\$47,700,000	\$62,230,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$14,530,000	\$24,995,000	\$39,525,000
College Contribution:	\$ 0	\$22,705,000	\$22,705,000

Status: Construction Phase: Stadium utilities *and building foundations*. Revised substantial completion date set for the end of October 2019 to target homecoming game.

In Progress: Site utilities installation *and building footings excavation continues*, off-site light poles fabrication, final grading for irrigation and planting along base of retaining wall.


Recently Completed: AT&T relocated cell tower data, storm drain installed at College Drive East and Avery Entrance. DSA approval and contractor recovery schedule complete. Held initial outfall design discussions with the County of Orange.

Focus: Complete Design-build Entity remaining sub-trades buyout. Monitor steel tariffs impact. Resolve storm drain design with County of Orange. Finalize change order for college requests and for unknown site conditions encountered.

2. ATAS BUILDING PROJECT

Project Description: The Project includes a new 50,000 gross square feet (GSF) two-story building serving career technical education students. This building will be located at the existing tennis courts facility. Eight new tennis courts will replace the existing six and will be located north of the Village. The college has requested that the existing TAS Building demolition, utility relocation and new parking lot be de-scoped from this project. See SC TAS Building Assessment in this report.

Start Preliminary Plans	Oct 2017	Award D/B Contract	Aug 2018
Start Working Drawings	Oct 2018	Complete Construction	Aug 2022
Complete Working Drawings	Sep 2019	Advertise for FF&E	Pending
DSA Final Approval	Sep 2020	DSA Close Out	Pending



Budget Narrative: In fiscal years 2002-2003 and 2004-2005, \$971,000 and \$985,000 respectively, for a total of \$1,956,000 was allocated from basic aid to cover design. Budget reflects Board agenda action on 8/27/2012, 10/25/2013, 6/23/2014, 8/22/2016 and 5/21/2018. On August 27, 2012, the Board approved \$12,777,313. On October 25, 2013, the Board approved fund reassignment of \$8,523,000 to the Saddleback College Sciences Building. On June 23, 2014, the Board restored \$8,523,000 and added \$2,702,000. On August 22, 2016, the Board approved \$3,110,000. On May 21, 2018, the Board approved \$44,863,622 to fund a new building. The ATAS Building project budget of \$64,100,000 differs from the basic aid allocation due to funds spent for the Technology and Applied Science renovation project prior to the decision to move forward with a new building.

	Original	Revision	Total
Project Budget:			
TAS Renovation	\$8,755,055	\$ (7,446,120)	\$ 1,308,935
ATAS Building	\$ 0	\$64,100,000	\$64,100,000
Total	\$8,755,055	\$56,653,880	\$65,408,935
District Funding Commitment:	\$8,755,055	\$56,653,880	\$65,408,935
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$1,956,000	\$63,452,935	\$65,408,935

Status: 50% Design Development for the ATAS Building & the Tennis Courts Center.

In Progress: ATAS & Athletics user groups design review meetings, site tour to verify building equipment, and weekly design coordination meetings with Design-build Entity.


Recently Completed: Design development presentation to Saddleback College Executive Cabinet. Pre-application meeting with the Division of the State Architect (DSA).

Focus Issue: Continue design for the new Tennis Courts Center and the new ATAS Building. Schedule design review meetings and obtain stakeholders' sign-off. Schedule design review meeting with Orange County Fire Marshal.

3. GATEWAY PROJECT

Project Description: This proposed project will construct a new three story building of 52,156 assignable square feet (ASF), 77,985 gross square feet (GSF) and will provide a new highly integrated space for student services and consolidated and expanded interdisciplinary instructional space. This project will reduce the need for portable buildings and set the stage for the Student Services building renovation.

Start Preliminary Plans	2019-2020	Award Construction Contract	Pending
Start Working Drawings	Pending	Complete Construction	Pending
Complete Working Drawings	Pending	Advertise for FF&E	Pending
DSA Final Approval	Pending	DSA Close Out	Pending



Budget Narrative: Budget reflects Board action on 6/17/2013, 6/23/2014, 8/22/2016 and 6/26/2017. On June 17, 2013, the Board approved \$1,545,115. On June 23, 2014, the Board approved a reduction of (\$655,115). On August 22, 2016, the Board approved \$1,936,817. On June 26, 2017, the Board approved \$16,832,003 with basic aid match of \$10,145,180 outstanding. The state match adjusts annually due to the change in cost index by the State Chancellor's office and is identified below. The District revised the funding commitment from 30 to 50 percent of state supportable costs to increase state funding competitiveness. The project budget includes additional funds identified to address costs not accounted for in state funding.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$42,867,000	\$ 7,271,591	\$50,138,591
District Funding Commitment:	\$12,814,000	\$11,906,698	\$24,720,698
Anticipated State Match:	\$30,053,000	\$(4,635,107)	\$25,417,893
Basic Aid Allocation:	\$ 1,545,115	\$18,113,705	\$19,658,820
Unallocated District Contribution:			\$ 5,061,878

Status: Pursuing state funding match. SOCCCD projects, the Saddleback College Gateway project and the Irvine Valley College Fine Arts Complex project, are currently being recommended for the 2019-2020 fiscal year funding cycle.

In Progress: *The State Department of Finance is reviewing this project.*


Recently Completed: The State Chancellor’s office developed a project list for the 2019-2020 fiscal year Department of Finance submittal. On September 17, 2018, the Board of Governors approved the 2019-2020 Capital Outlay Spending Plan. The State Chancellor’s office is requesting funding for both the preliminary plans and the working drawings for this project. *The District has provided the State Chancellor’s office with the requested seismic evaluation for the three buildings housing curriculum that will transfer to the Fine Arts Building.*

Focus: Staff continues to follow Sacramento activities to ensure maximum funding potential. Staff is monitoring the Governor’s budget release in January 2019 to verify the project is moving forward in the state process.

4. ACCESS CONTROL PROJECT

Project Description: This project will retrofit 1,535 existing doors campus-wide with electronic door locks to provide access control and enhanced safety. This project is similar to the standard established at the Science Building, with hardware synchronized to software monitored by the Saddleback College Police.

Criteria Development	Apr 2018	Award D/B Contract	May 2018
Start Working Drawings	Jun 2018	Complete Construction	Jan 2020
Complete Working Drawings	Feb 2019	FF&E	N/A
DSA Final Approval	Apr 2019	DSA Closeout	Pending



Budget Narrative: Budget reflects the Board agenda action on 6/26/17 and 5/21/18. On June 26, 2017, the Board approved \$3,000,000 for District-wide ADA Transition Plan. Saddleback College assigned its \$1,600,000 share of the ADA transition funds to this project. On May 21, 2018, the Board approved \$4,000,000. Saddleback College also assigned \$1,364,296 from college general funds. Additionally, State Scheduled Maintenance allocations across FY 2015-16, 2016-2017, 2017-2018 total \$4,845,914.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$11,810,210	\$0	\$11,810,210
District Funding Commitment:	\$ 6,964,296	\$0	\$ 6,964,296
Basic Aid Allocation:	\$ 4,000,000	\$0	\$ 4,000,000
Basic Aid ADA Allocation:	\$ 1,600,000	\$0	\$ 1,600,000
College General Fund:	\$ 1,364,296	\$0	\$ 1,364,296
State Scheduled Maintenance Allocation:	\$ 4,845,914	\$0	\$ 4,845,914

Status: DSA back check for Increment 1 (Police, Central Plant, and Technology Services), DSA submittal for Increment 2 (BGS and SSC), and Design phase for Increment 3 (Health Sciences, AGB, LRC).

In Progress: Surveying camera locations for Increment 3. Performing field survey of existing conditions at Increment 4 (Fine Arts Complex). Reviewing accessibility components.

Recently Completed: Partnering session. Analysis and repair of existing software faults. Increment 3 room numbering review.


Focus: Continue survey and document development for future increments. Apply lessons learned from Beta phase.

IRVINE VALLEY COLLEGE

1. BARRANCA ENTRANCE (LASER WAY)

Project Description: This project created a new, signalized entrance with vehicular, bicycle and pedestrian access, including landscaping, leading to the college perimeter road from Barranca Parkway.

Start Preliminary Plans	Feb 2010	Award Construction Contract	May 2016
Start Working Drawings	Mar 2011	Complete Construction	Apr 2017
Complete Working Drawings	Mar 2011	Advertise for FF&E	N/A
DSA Final Approval	Dec 2012	DSA Close Out	N/A



Budget Narrative: Budget reflects Board agenda action on 4/27/2009. The basic aid assignment of \$2,850,000 was sufficient to meet project costs. During the 2017-2018 CIC/BAARC cycle \$513,116 was returned to basic aid.

	Original	Revision	Total
Project Budget:	\$2,850,000	\$513,116	\$2,336,884
District Funding Commitment:	\$2,850,000	\$513,116	\$2,336,884
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$2,850,000	\$513,116	\$2,336,884

Status: Close out Phase: Southern California Edison (SCE) and the City of Irvine.

In Progress: Project close-out. Finalize SCE landscaping easement.


Recently Completed: *Easement recorded with County Recorder's Office.*

Focus: *Staff will remove this project from future reports.*

2. FINE ARTS PROJECT

Project Description: The proposed project will construct three buildings totaling 40,155 assignable square feet (ASF), 57,560 gross square feet (GSF) and will consolidate and expand the Fine Arts department. Art, Art History, Music and Dance instruction will relocate from laboratories currently housed across a number of different buildings on campus. The Fine Arts buildings, located southwest of the existing Performing Arts Center, will include an assembly space, labs and classrooms with some offices. Space will be vacated within the B-100, B-300 and A-300 buildings for future renovation.

Start Preliminary Plans	2019-2020	Award Construction Contract	Pending
Start Working Drawings	Pending	Complete Construction	Pending
Complete Working Drawings	Pending	Advertise for Equipment	Pending
DSA Final Approval	Pending	DSA Close Out	Pending



Budget Narrative: Budget reflects Board action on 6/17/2013, 6/23/2014, 8/22/2016 and 6/26/2017. On June 17, 2013, the Board approved \$61,278. On June 23, 2014, the Board approved \$795,000. On August 22, 2016, the Board approved \$1,659,739. On June 26, 2017, the Board approved \$12,932,581 with basic aid match of \$8,913,402 outstanding. The state match adjusts annually due to the change in cost index by the State Chancellor's office and is identified below. The District revised the funding commitment from 30 to 50 percent of State supportable costs to increase state funding competitiveness. The project budget includes additional funds identified to address costs not accounted for in state funding.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$35,703,000	\$ 8,159,588	\$43,862,588
District Funding Commitment:	\$10,562,000	\$10,938,500	\$21,500,500
Anticipated State Match:	\$25,141,000	\$(2,778,912)	\$22,362,088
Basic Aid Allocation:	\$ 795,000	\$14,592,320	\$15,448,598
Unallocated District Contribution:			\$ 6,051,902

Status: Pursuing state funding match. SOCCCD projects, the Saddleback College Gateway project and the Irvine Valley College Fine Arts Complex project, are currently being recommended for the 2019-2020 fiscal year funding cycle.

In Progress: *The State Department of Finance is reviewing this project.*


Recently Completed: State Chancellor's office has developed a project list for the 2019-2020 fiscal year Department of Finance submittal. On September 17, 2018, the Board of Governors approved the 2019-2020 Capital Outlay Spending Plan. The State Chancellor's Office is requesting funding for both the preliminary plans and the working drawings for this project. *The District has provided the State Chancellor's office with the requested seismic evaluation for the three buildings housing curriculum that will transfer to the Fine Arts Building.*

Focus: Staff continues to follow Sacramento activities to ensure maximum funding potential. Staff is monitoring the Governor's budget release in January 2019 to verify if the project is moving forward in the state process.

4. PARKING LOT PHASE 1 & 2 AND SOLAR SHADE PROJECT

Project Description: This project includes development of a 190,000 square foot, lighted parking lot creating 594 additional parking spaces. The project includes photovoltaic panels supported on parking canopies and a battery storage system. Both systems will interconnect with the local utility grid and integrate with the campus electrical system, which will be consolidated in response to utility requirements.

Start Preliminary Plans	Sep 2017	Award Construction Contract	Aug 2018
Start Working Drawings	Dec 2017	Complete Construction	Feb 2019
Complete Working Drawings	Mar 2018	Advertise for FF&E	Oct 2018
DSA Final Approval	Jun 2018	DSA Close Out	May 2019



Budget Narrative: Budget reflects Board action on 6/23/2014, 6/22/2015, 8/22/2016, 6/26/2017 and 5/21/2018. On June 23, 2014, the Board approved \$3,010,000. On June 22, 2015, the Board approved \$90,000. On August 22, 2016, the Board approved \$3,655,000 to allow inclusion of the solar shade project and add a connection to the new perimeter road. On June 26, 2017, the Board approved \$733,000. On May 21, 2018, the Board approved \$1,300,000 to include the phase II parking scope.

	Original	Revision	Total
Project Budget:	\$3,010,000	\$5,778,000	\$8,788,000
District Funding Commitment:	\$3,010,000	\$5,778,000	\$8,788,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$3,010,000	\$5,778,000	\$8,788,000

Status: Construction Phase for Parking Lot project. DSA Review & Approval Phase for Battery Energy Storage project. *Construction phase for consolidated electrical infrastructure.*

In Progress: *Fine grading and aggregate placement.*


Recently Completed: *Parking lot lighting concrete foundations placed. Extension of power and communication conduits extended to Performing Arts Center electrical room. DSA provided plan review comments for Battery Energy Storage. Contract awarded for consolidated electrical system. Curb and gutter installation.*

Focus: *Parking lot finish grade. Consolidated electrical conduit installation and coordination of Southern California Edison work. Respond to DSA plan review comments for Battery Energy Storage design. Continue solar shade system procurement.*

5. HEALTH CENTER/CONCESSION PROJECT

Project Description: This project is a new one story building with an estimated 2,214 assignable square feet (ASF), 3,730 gross square feet (GSF) dedicated to Health Center services, Sports Medicine, sports concession and toilet facilities. The Health Center will move from the existing Student Services building. The new Health Center/Concession building is located adjacent to the baseball fields and includes baseball bleacher seating for 300.

Start Preliminary Plans	May 2017	Award Construction Contract	Aug 2018
Start Working Drawings	Jul 2017	Complete Construction	Sep 2019
Complete Working Drawings	Jan 2018	Advertise for Equipment	Feb 2019
DSA Final Approval	Jun 2018	DSA Close Out	Pending



Budget Narrative: Budget reflects Board action on 6/22/2015, 8/22/2016, 6/26/2017 and 5/21/2018. On June 22, 2015, the Board approved \$400,000. On August 22, 2016, the Board approved \$5,338,000. On June 26, 2017, the Board approved \$402,000. On May 21, 2018, the Board approved \$1,360,000.

	Original	Revision	Total
Project Budget:	\$5,200,000	\$2,300,000	\$7,500,000
District Funding Commitment:	\$5,200,000	\$2,300,000	\$7,500,000
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$ 400,000	\$7,100,000	\$7,500,000

Status: Construction Phase.

In Progress: *Building framing and installation of baseball field netting.*

Recently Completed: *Building slab concrete placement.*


Focus: *Building wall framing and baseball netting installation. Installation of site utilities to off-site points of connection.*

ATEP

1. ATEP - IVC FIRST BUILDING

Project Description: This project is a new two-story 20,249 assignable square feet (ASF), 32,492 gross square feet (GSF) building. The new ATEP IVC First Building consists primarily of lab classrooms with some lecture classroom space, offices and student support services. The building was designed for automation (HAAS), subtractive and additive 3-D sculpting labs, design model prototyping, electronics, photonics, electrical, engineering computer labs, the testing center and some spaces that represent expansion. In addition to the programs identified during design, a portion of the Adult ESL (English as a second language) and the Emeritus and Community Education offices were moved to the ATEP IDEA building at its opening. The project includes 50kV of solar electric power and is a LEED Gold Equivalent building.

Start Preliminary Plans	Oct 2014	Award D-B Contract	Jun 2015
Start Working Drawings	Jul 2015	Complete Construction	Mar 2018
Complete Working Drawings	Mar 2016	Advertise for FF&E	Sep 2017
DSA Final Approval	Sep 2016	DSA Close Out	Aug 2018



Budget Narrative: Budget reflects Board action on 2/28/2011, 6/23/2014, 6/22/2015, 8/22/2016 and 6/26/2017. On February 28, 2011, the Board approved \$12,500,000, originally allocated to the Phase 3A project budget and transferred to the IVC ATEP First

Building with \$8,950,000 additional funds Board approved on June 23, 2014. On June 22, 2015, the Board approved \$3,250,000 for associated parking. On August 22, 2016, the Board approved the FF&E budget of \$1,600,000. The College applied Irvine Valley College RDA funds equaling \$1,250,000 for an expanded lobby and \$700,000 for additional IT equipment. On June 26, 2017, the Board approved \$1,100,000.

	Original	Revision	Total
Project Budget:	\$23,000,000	\$ 6,350,000	\$29,350,000
District Funding Commitment:	\$23,000,000	\$ 6,350,000	\$29,350,000
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$21,450,000	\$ 5,950,000	\$27,400,000
College Contribution:	\$ 0	\$ 1,950,000	\$ 1,950,000

Status: Project Closeout

In Progress: Coordinate with contractor and SCE for battery storage Permission to Operate (PTO).

Recently Completed: Installed battery storage system. *Obtained battery storage interconnect agreement with utility agency and activated system.*

Focus: Obtain photovoltaic interconnect agreement with utility agency allowing system to “go live”.

2. ATEP – UTILITIES AND INFRASTRUCTURE (Fencing)

Project Description: The fencing project is an extension to the Utilities and Infrastructure project, which supports the ATEP IVC First Building and future development. The fencing will enclose the undeveloped portions of the ATEP site increasing security and improving site monitoring. *Project includes minor landscape/signage improvement.*

Start Preliminary Plans	Sep 2018	Award Construction Contract	Nov 2018
Start Working Drawings	Sep 2018	Complete Construction	Apr 2019
Complete Working Drawings	Sep 2018	Advertise for FF&E	N/A
DSA Final Approval	N/A	DSA Close Out	N/A

Task Name	Start	Finish	Predecessor	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022
ATEP Utilities and Infrastructure (Fencing)	Mon 9/3/18	Thu 4/18/19														
Planning	Mon 9/3/18	Tue 10/2/18											164 days			
Bid & Award	Tue 10/2/18	Wed 10/31/18											22 days			
Design	Mon 9/3/18	Mon 11/5/18											22 days			
Construction	Fri 11/2/18	Thu 4/18/19											46 days			
Closeout	Mon 2/4/19	Mon 3/4/19											120 days			
													21 days			

Budget Narrative: Budget reflects Board action on 6/22/2015 and 8/22/2016. On June 22, 2015 the Board approved \$7,000,000. On August 22, 2016, the Board of Trustees approved \$2,475,000.

	Original	Revision	Total
Project Budget:	\$7,000,000	\$2,475,000	\$9,475,000
District Funding Commitment:	\$7,000,000	\$2,475,000	\$9,475,000
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$7,000,000	\$2,475,000	\$9,475,000

Status: Construction Phase.

In Progress: *Planting adjacent to bio swale. Parking lot stalls stenciling and signage installation.*


Recently Completed: *Concrete placement complete. Existing fence demolition complete. Landscape irrigation installation complete.*

Focus: *Phased fence and gate installation.*

3. ATEP – SIGNAGE PROJECT

Project Description: Wayfinding signage for ATEP consists of monument, vehicle and pedestrian signage. This signage will define the campus as a destination, support route planning, clarify entrances and parking, create a main pathway, and establish a standardized naming system.

Start Preliminary Plans	Mar 2017	Award Construction Contract	Jun 2019
Start Working Drawings	Aug 2018	Complete Construction	Feb 2020
Complete Working Drawings	Jan 2019	Advertise for FF&E	N/A
DSA Final Approval	Apr 2019	DSA Close Out	Apr 2020



Budget Narrative: Budget reflects Board action on 5/21/2018. On May 21, 2018, the Board approved \$500,000.

	Original	Revision	Total
Project Budget:	\$3,000,000	\$0	\$3,000,000
District Funding Commitment:	\$ 500,000	\$0	\$ 500,000
Anticipated State Match:	\$ 0	\$0	\$ 0
Basic Aid Allocation:	\$ 500,000	\$0	\$ 500,000

Status: Design Phase.

In Progress: Review of design submittal.

Recently Completed: District reviewed design documents and required revisions.


Focus: District to meet with architect to expedite final design changes. Submit plans to DSA by January 2019 and concurrently obtain approval from the City of Tustin.

DISTRICT WIDE

1. SUSTAINABILITY/ ENERGY PLAN

Project Description: The Sustainability/Energy Plan supports the colleges’ plans for future sustainability/energy projects, will provide best practices, will aid with energy savings programs, and recommends various sustainability projects. The project has two phases, the first *developed* building design and construction guidelines and the second develops campus organizational policies and procedures. The Plan will inform the upcoming Facilities Master Plan process.

Kick Off, Phase II	Feb 2019	Start Plan Development	Jul 2019
Start Research/Analysis	Feb 2019	Complete Plan	Oct 2019
Complete Research/Analysis	Jul 2019	Final Plan, Phase II	Dec 2019



Budget Narrative: Budget reflects Board action on 6/22/2015, 8/22/2016, 6/26/2017, and 5/21/2018. On June 22, 2015, the Board approved \$200,000. On August 22, 2016, the Board approved \$40,000. On June 26, 2017, the Board approved \$200,000. On May 21, 2018, the Board approved \$200,000.

	Original	Revision	Total
Project Budget:	\$200,000	\$440,000	\$640,000
District Funding Commitment:	\$200,000	\$440,000	\$640,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$200,000	\$440,000	\$640,000

Status: *Phase II Contract negotiations.*

In Progress: *Consultant contract negotiations are underway.*


Recently Completed: *Review expectations for Phase II. Review other colleges' Energy Implementation Plans*

Focus: *Finalize consultant contract. Reengage college committees.*

2. ADA TRANSITION PLAN AND SELF EVALUATION

Project Description: The ADA Transition Plan project audited District-wide access compliance and prioritized, budgeted and scheduled the District's Americans with Disabilities Act (ADA) Transition Plans. This information will inform the upcoming Facilities Master Plan process. Phase II work includes self-evaluation of services, policies and practices.

Kick Off – Phase II	Nov 2018	Start Plan Development	Feb 2019
Start Research/Analysis	Nov 2018	Complete Plan	Apr 2019
Complete Research/Analysis	Jan 2019	Final Plan	May 2019



Budget Narrative: Budget reflects Board action on 6/22/2015, 6/27/2016 and 6/26/2017. On June 22, 2015, the Board approved \$400,000. On June 27, 2016, the Board approved \$440,000. On June 26, 2017, the Board approved \$400,000.

	Original	Revision	Total
Project Budget:	\$400,000	\$840,000	\$1,240,000
District Funding Commitment:	\$400,000	\$840,000	\$1,240,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$400,000	\$840,000	\$1,240,000

Status: Phase I work complete. Meetings with District and college steering committee and work groups began in November.

In Progress: Meetings with steering committee and working groups.

Recently Completed: Kick off presentation to District Administrators and Managers. Notification of process start to college community.

Focus: Continue consultant meetings with working groups and develop surveys and questionnaires. Review recently revised district policies.

3. MAPPING AND CONDITION ASSESSMENT

Project Description: This project comprehensively documents the horizontal and vertical positions of underground utilities and assesses existing conditions. Accurate utility information prevents construction delays, claims, and utilities conflicts.

Kick Off	Aug 2018	Start Plan Development	Aug 2018
Start Research/Analysis	Aug 2018	Draft Plan	Mar 2019
Complete Research/Analysis	Mar 2019	Final Plan	Jun 2019



Budget Narrative: Budget reflects Board action on 8/22/2016, 6/26/2017, and 5/21/2018. On August 22, 2016, the Board approved \$400,000. On June 26, 2017, the Board approved \$500,000. On May 21, 2018, the Board approved \$3,000,000.

	Original	Revision	Total
Project Budget:	\$400,000	\$3,500,000	\$3,900,000
District Funding Commitment:	\$400,000	\$3,500,000	\$3,900,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$400,000	\$3,500,000	\$3,900,000

Status: Phase One (Underground Utility Systems Designating & Mapping Phase) at Irvine Valley College (IVC) & Phase Two (Underground Utilities Test Borehole) at Saddleback College.

In Progress: *Initiate locating and mapping underground utilities at IVC. Continue data collection, surveying underground utility elevations, and telecommunication system vaults investigation at Saddleback College. Hold Saddleback College’s Facilities Maintenance & Operations (FMO) and Information Technology (IT) coordination meetings.*


Recently Completed: *Saddleback College mapping. Hydro excavation, closed-circuit television (CCTV) recording at sewer, and storm drain water jetting at Saddleback College.*

Focus: The mapping process continues at IVC using electromagnetic tools, ground penetrating radar (GPR), ram-rods, and robotic cameras.

4. SC SCIENCE & MATHEMATICS (SM) BUILDING ASSESSMENT & IVC STRUCTURAL ANALYSIS

Project Description: The Saddleback College Science & Mathematics (SM) Building project assesses structural and life/safety concerns and evaluates building systems. A final report will calculate the feasibility of resolving issues to meet current code requirements and create like-new conditions. The IVC Structural Analysis project will assess foundations and perform a seismic analysis on four buildings: A300, Performing Arts Center (PAC), PE 100, and Student Services Center (SSC) to investigate slab-on-grade and interior wall cracks. A final report will recommend corrections and estimate costs.

Kick Off	Jul 2018	Start Plan Development	Sep 2018
Start Research/Analysis	Jul 2018	Draft Plan	Dec 2018
Complete Research/Analysis	Sep 2018	Final Plan	Jan 2019



Budget Narrative: Budget reflects Board action on 6/22/2015 and 6/26/2017. On June 22, 2015, the Board approved \$750,000. On June 26, 2017, the Board approved \$355,000 to fund Project Pre-planning and Investigation dollars, \$200,000 of which was applied to this project.

	Original	Revision	Total
Project Budget:	\$750,000	\$200,000	\$950,000
District Funding Commitment:	\$750,000	\$200,000	\$950,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$750,000	\$200,000	\$950,000

Status: Deliverable Phase.

In Progress: *Consultants are addressing initial review comments.*


Recently Completed: *Presented the SM Building report initial findings to Saddleback College Executive Cabinet.*

Focus: Coordinate stakeholder’s draft report review for Saddleback College SM Building & the IVC Buildings.

5. SC TECHNOLOGY AND APPLIED SCIENCES (TAS) BUILDING ASSESSMENT

Project Description: The Saddleback College Technology and Applied Sciences (TAS) Building project assesses structural and life/safety concerns and evaluates building systems. A final report will calculate the feasibility of resolving issues to meet current code requirements and create like-new conditions. The assessment will build upon information obtained during the previous TAS building renovation design process with a focus on evaluating the potential for repurposing rather than demolishing the building.

Kick Off	Jul 2018	Start Plan Development	Aug 2018
Start Research/Analysis	Jul 2018	Draft Plan	Sep 2018
Complete Research/Analysis	Aug 2018	Final Plan	Jan 2019



Budget Narrative: Budget reflects Board action on 5/21/2018. On May 21, 2018, the Board approved \$175,000.

	Original	Revision	Total
Project Budget:	\$175,000	\$0	\$175,000
District Funding Commitment:	\$175,000	\$0	\$175,000
Anticipated State Match:	\$N/A	\$N/A	\$N/A
Basic Aid Allocation:	\$175,000	\$0	\$175,000

Status: Deliverable Phase.

In Progress: Consultants are addressing initial review comments.

Recently Completed: Page turner review meeting with Saddleback College Executive Cabinet, staff and consultants.

Focus: *Issue the final report to Stakeholders.*

GENERAL NOTES

- Project updates for active projects may be viewed at:
<http://www.socccd.edu/businessservices/ProjectUpdates.html>
- Schedule Table: Bold dates in the schedule table indicate actuals. Items that are not bold indicate anticipated dates.
- Budget Table:
 - When state matches are identified, the project budgets reflect the allocated state match as reported in FUSION for the latest planning year. (FUSION is the State Chancellor’s Office database for Capital Outlay.)
 - The “Revisions” column for the State Match category includes changes due to escalation and changes that may have occurred to the state’s percentage (i.e. going from an 80% match down to a 50% match) as the economy has changed from the original project approvals to current date. The “Revisions” column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.
 - The Unassigned category identifies an underfunded budget.
- The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.