

FACILITIES PLAN STATUS REPORT  
February 22, 2021

**CAPITAL IMPROVEMENT PLANNING**


The decision to design and construct capital improvement projects begins with the Education Master and Strategic Planning (EMSP) process and continues with the Facilities Master Plans (FMP). The last EMSP cycle was completed June 2020 and the FMP cycle was completed July 2020. The 2020 EMSP and FMP reports are available at the District [website](#). This report contains information on projects over \$1 million that are listed in the Facilities Master Plans for both colleges and projects that include associated planning efforts. Project photos or renderings will be provided quarterly.

**SADDLEBACK COLLEGE**

**1. STADIUM AND SITE IMPROVEMENT**

Project Description: The existing stadium was replaced with a new 8,000 seat multi-sport stadium with restrooms, team rooms, concession stand, ticket booth, storage, press box, scoreboard, synthetic turf and nine-lane running track. This project originally included the southeast campus perimeter drainage control and campus storm water outfall on the County of Orange property; however, it has since been de-scoped and will be handled as a separate project. The existing practice fields and thrower’s park were relocated to and replaced the Golf Driving Range and expanded to include a soccer practice field.

Start Preliminary Plans	Mar 2014	Award D/B Contract	Aug 2016
Start Working Drawings	Sep 2016	Complete Construction	Aug 2020
Complete Working Drawings	Nov 2017	Advertise for FF&E	Nov 2019
DSA Final Approval	Nov 2018	DSA Close-out	Feb 2021



Budget Narrative: Budget reflects Board action on 3/24/2008, 6/23/2014, 6/22/2015, and 4/27/2020. Several previously budgeted projects are integrated into a single project budget: Upper Quad (2008 - \$1M), Loop Road (2008 - \$3,442,000), Storm Drain Repairs (2013 - \$1,500,000) and Storm Drain, Parking, Practice Fields (2014 - \$7,638,000). On June 23, 2014, the Board approved \$950,000 and on June 22, 2015, the Board approved additional funds of \$7,945,000 and \$17,050,000. On April 27, 2020, the Board approved \$5,608,798. The Board approved Saddleback College's use of their RDA funds and a portion of the district-wide apartment income of \$22,705,000.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$14,530,000	\$53,308,798	\$67,838,798
District Funding Commitment	\$14,530,000	\$53,308,798	\$67,838,798
Anticipated State Match:	N/A	N/A	N/A
Basic Aid Allocation:	\$14,530,000	\$30,603,798	\$45,133,798
College Contribution:	\$ 0	\$22,705,000	\$22,705,000

Status: Close-out Phase.

In Progress: DSA Certification, installation of equipment and FF&E.


Recently Completed: *Received final invoicing from DSA and issued payment.*

Focus: DSA Certification.

## 2. ATAS BUILDING PROJECT

Project Description: The project includes a new 52,913 gross square feet (GSF), 35,064 assignable square feet (ASF), two-story building serving career technical education students in the disciplines of architecture & drafting, advanced manufacturing, environmental studies, electronic technology, graphic design and communications, horticulture, general instructional spaces, and faculty, staff and administration offices. This building will be located at the existing tennis courts facility. Eight new tennis courts (including two striped for pickle ball) will replace the existing six and will be located north of the Village. The project includes a new 106,510 GSF (2.5 acres) tennis center facility housing eight tennis courts; 1 competition court and 7 recreational courts (including two pickleball courts), 2 team rooms, 4 gender-neutral restrooms, tennis storage room, janitor room, intermediate distribution frame (IDF) room, and electrical room. The college has requested that the existing TAS Building demolition, utility relocation and new parking lot be de-scoped. A connector road and installation of 462 additional parking stalls between the baseball field and the new tennis courts is included.

Start Preliminary Plans	Oct 2017	Award D/B Contract	Aug 2018
Start Working Drawings	Oct 2018	Complete Construction	Aug 2022
Complete Working Drawings	Sep 2019	Advertise for FF&E	Pending
DSA Final Approval	Oct 2020	DSA Close-out	Nov 2022



**Budget Narrative:** In fiscal years 2002-03 and 2004-05, \$971,000 and \$985,000 respectively, for a total of \$1,956,000 was allocated from basic aid to cover design. Budget reflects Board action on 8/27/2012, 10/25/2013, 6/23/2014, 8/22/2016, 5/21/2018, and 4/27/2020. On August 27, 2012, the Board approved \$12,777,313. On October 25, 2013, the Board approved fund reassignment of \$8,523,000 to the Saddleback College Sciences Building. On June 23, 2014, the Board restored \$8,523,000 and added \$2,702,000. On August 22, 2016, the Board approved \$3,110,000. On May 21, 2018, the Board approved \$44,863,622 to fund a new building. On April 27, 2020, the Board approved \$5,127,000 to fund the connector road and additional parking. The ATAS Building project budget of \$69,227,000 differs from the basic aid allocation due to funds spent for the Technology and Applied Science renovation project prior to the decision to move forward with a new building.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:			
TAS Renovation	\$8,755,055	\$ (7,446,120)	\$ 1,308,935
ATAS Building	\$ 0	\$69,227,000	\$69,227,000
Total	\$8,755,055	\$61,780,880	\$70,535,935
District Funding Commitment:	\$8,755,055	\$61,780,880	\$70,535,935
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$1,956,000	\$68,579,935	\$70,535,935

**Status:** Construction Phase: Construction Phase for the ATAS Building & the New Connector Road & Parking Lot 5-B is approximately 22% complete.

**In Progress:** At the new ATAS Building, the contractor is preparing to pour the *shear walls and concrete columns at the south section and the lobby area* of the building. The underground main *domestic waterline replacement* is ongoing *along the west side of College Drive East Road* to connect the new ATAS Building to the campus existing infrastructure. At the New Connector Road & Parking Lot 5-B, the contractor *is forming curbs, gutters, and began grading and installing crushed rock for the sidewalks*. The

contractor is in the process of addressing the remaining punch list items at the Tennis Center.


Recently Completed: At the Tennis Center, *additional sport lighting was installed at the main competition court to enhance the lighting level as part of the owner punch list items.* At the ATAS Building, the contractor completed *rebar installation and poured the south wing and lobby 2nd floor decks, formed the north wing 2nd floor walls and columns and completed site telecommunications and electrical installations, up to the new ATAS building.* At the new Connector Road & Parking Lot 5B, the contractor completed *installation of the baseball field netting system and completed excavating the bio-swales.*

Focus Issue: At the Tennis Center, *staff is preparing the DSA close-out package.* At the ATAS Building, the contractor is installing rebar, bracing and forming *at the north section of the roof deck and preparing for concrete placement.* At the New Connector Road & Parking Lot 5B, *the contractor is grading and installing crushed rock for the new sidewalks, followed by concrete placement.*

### 3. GATEWAY PROJECT

Project Description: This proposed project will construct a new three-story building of 52,156 assignable square feet (ASF), 77,985 gross square feet (GSF) and will provide a new, highly integrated space for student services and consolidated and expanded interdisciplinary instructional space. The Gateway Building will house Admission & Records, Career & Re-entry Center, Community Outreach & Recruitment, Counseling Services, Disabled Students Programs & Services (DSPS) and Learning Disabilities, Extended Opportunity Programs and Services ( EOPS), CARE, CalWORKS and Foster Youth, Financial Aid, Matriculation, Transfer Center, Veterans Benefits and Student Payment Office, Veterans Education and Transition Services (VETS), general offices, reading & study rooms, workrooms, storage rooms, meeting rooms, general classrooms and labs. This project will reduce the need for portable buildings and set the stage for the Student Services building renovation.

Start Preliminary Plans	<b>Sep 2019</b>	Award Construction Contract	May 2021
Start Working Drawings	<b>Jan 2020</b>	Complete Construction	Oct 2022
Complete Working Drawings	<b>Jun 2020</b>	Advertise for FF&E	Feb 2022
DSA Final Approval	<b>Jan 2021</b>	DSA Close-out	Nov 2022



Budget Narrative: Budget reflects Board action on 6/17/2013, 6/23/2014, 8/22/2016, 6/26/2017, 4/22/2019, and 4/27/2020. On June 17, 2013, the Board approved \$1,545,115. On June 23, 2014, the Board approved a reduction of (\$655,115). On August 22, 2016, the Board approved \$1,936,817. On June 26, 2017, the Board approved \$16,832,003. On April 22, 2019, the Board approved the funding allocation of \$6,599,180. On April 27, 2020, the Board approved the funding allocation of \$6,800,261.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$42,867,000	\$27,156,731	\$70,023,531
District Funding Commitment:	\$12,814,000	\$31,864,531	\$44,678,531
State Match:	\$30,053,000	\$(4,708,000)	\$25,345,000
Basic Aid Allocation:	\$ 1,545,115	\$31,513,146	\$33,058,261
Basic Aid Funding Need:	\$11,268,885	\$ 351,385	\$11,620,270

Status: State Chancellor’s Office review of Working Drawings (WD).

In Progress: Staff is preparing the WD package to submit to the State Chancellor’s Office for their final review and approval. Initiation of the pre-qualification process to short list general contractors. San Diego Gas & Electric (SDG&E) issued the Savings by Design energy incentives agreement for District’s final review and execution.

Recently Completed: DSA approved & signed-off on the 100% Construction Documents.


Focus: Obtain the State Chancellor’s Office approval to proceed with the construction phase and complete the bidding process.

#### 4. PE RENOVATION

Project Description: This project will renovate the Women’s Locker Room to address Title IX regulations and functional issues, install new rooftop HVAC units on the PE 100

building to correct heating and cooling issues, and renovate the restrooms in PE 300 to meet accessibility requirements.

Start Preliminary Plans	Jul 2019	Award Construction Contract	Jul 2020
Start Working Drawings	Aug 2019	Complete Construction	Feb 2021
Complete Working Drawings	Dec 2019	Advertise for Equipment	Nov 2020
DSA Final Approval	Apr 2020	DSA Close-out	Apr 2021



Budget Narrative: Budget reflects Board action on 6/17/2013 and 6/25/2018. On June 17, 2013, the Board approved \$800,000 for the PE 100 HVAC system. Saddleback College contributed \$800,000 in matching funds from the Scheduled Maintenance budget. On June 25, 2018, the Board approved \$1,800,000 for PE Renovation. The college spent basic aid funds of \$211,263 on a previous PE 100 weight-room floor replacement project.

	Original	Revision	Total
Project Budget:	\$3,400,000	\$(211,263)	\$3,188,737
District Funding Commitment:	\$3,400,000	\$(211,263)	\$3,188,737
Basic Aid Allocation:	\$2,600,000	\$(211,263)	\$2,388,737
Local Scheduled Maintenance:	\$ 800,000	\$ 0	\$ 800,000
Anticipated State Match:	\$ 0	\$ 0	\$ 0

Status: Construction Phase: Project is *substantially complete*.

In Progress: *Owner furnished team lockers, uniform storage and punch list work.*


Recently Completed: *Final finishes. Designer and user group inspections.*

Focus: *FFE installation, college enhancements, and DSA close-out.*

## 5. SCIENCE MATH BUILDING

Project Description: The project will downsize and replace the existing Science Math building to meet the educational needs of Saddleback College for Math and Information Technology. This proposed project will construct a new building of 32,100 assignable square feet (ASF) and 49,385 gross square feet (GSF). The new Science Math building houses the Computer Sciences (CS) Department computer labs, cyber security labs, Math Department labs and lecture classroom, large assembly room, broadcast room (distance education), library study and general collaboration spaces, division office, faculty, staff and adjunct offices, workrooms, storage rooms, meeting rooms, lounge, cyber services, and data processing rooms. The new Science Math building project will create a direct and intuitive connection between the upper campus main quad and the lower campus Parking Lot No. 10, by replacing the existing bridge and expanding the plaza between the Science Math building and LRC building.

Start Preliminary Plans	Oct 2020	Award Construction Contract	Oct 2022
Start Working Drawings	Apr 2021	Complete Construction	Aug 2024
Complete Working Drawings	Oct 2021	Advertise for Equipment	Jul 2023
DSA Final Approval	Jun 2022	DSA Close-out	Oct 2024



Budget Narrative: Budget reflects board action on 6/22/2015 and 4/27/2020. On June 22, 2015, the Board approved \$750,000. On April 27, 2020, the Board approved an additional \$4,300,000.

	Original	Revision	Total
Project Budget:	\$33,325,956	\$23,384,126	\$56,710,082
District Funding Commitment:	\$16,624,624	\$19,507,458	\$36,132,082
Anticipated State Match:	\$16,701,332	\$ 3,876,668	\$20,578,000
Basic Aid Allocation:	\$ 750,000	\$ 4,300,000	\$ 5,050,000
Basic Aid Funding Need:	\$15,874,624	\$15,207,458	\$31,082,082

Status: 50% Design Development Phase - Preliminary Planning (PP).

In Progress: Staff is conducting weekly design coordination meetings with the Science Math Building stakeholders, Saddleback College FMO, IT, and Campus Police.

Recently Completed: Obtained Saddleback College executive cabinet, Science Math Building stakeholders, FMO, IT, and Campus Police sign-off on the building's *Schematic Design package*. The topographic survey is complete around the existing Science Math building site and the existing bridge.


Focus: Kick-off the 50% Design Development design phase with Saddleback College executive cabinet and Science Math Building stakeholders. Staff is in the process of scheduling a pre-application meeting with DSA.

## IRVINE VALLEY COLLEGE

### 1. FINE ARTS PROJECT

Project Description: The proposed project will construct three buildings totaling 43,154 assignable square feet (ASF), 61,793 gross square feet (GSF) and will consolidate and expand the Fine Arts department. Art, Art History, Music and Dance instruction will relocate from laboratories currently housed across a number of different buildings on campus. The Fine Arts buildings, located southwest of the existing Performing Arts Center, will include an assembly space, labs and classrooms with some offices. Space will be vacated within the B-100, B-300 and A-300 buildings for future renovation.

Start Preliminary Plans	Sep 2019	Award Construction Contract	May 2021
Start Working Drawings	Jan 2020	Complete Construction	Mar 2023
Complete Working Drawings	Jun 2020	Advertise for Equipment	Jun 2022
DSA Final Approval	Dec 2020	DSA Close-out	May 2023





Budget Narrative: Budget reflects Board action on 6/17/2013, 6/23/2014, 8/22/2016, 6/26/2017, 4/22/2019, and 4/27/2020. On June 17, 2013, the Board approved \$61,278. On June 23, 2014, the Board approved \$795,000. On August 22, 2016, the Board approved \$1,659,739. On June 26, 2017, the Board approved \$12,932,581. On April 22, 2019, the Board approved the funding allocation of \$7,172,680. On April 27, 2020, the Board approved the funding allocation of \$5,993,256.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$35,764,278	\$25,124,791	\$60,889,069
District Funding Commitment:	\$10,623,278	\$27,803,791	\$38,427,069
State Match:	\$25,141,000	\$(2,679,000)	\$22,462,000
Basic Aid Allocation:	\$ 61,278	\$28,553,256	\$28,614,534
Basic Aid Funding Need:	\$10,562,000	\$ (749,465)	\$ 9,812,535

Status: State Chancellor’s Office review of Working Drawings.

In Progress: Contractor pre-qualification and preparation of bid documents.


Recently Completed: DSA approval of Construction Documents. *Issued contractor pre-qualification.*

Focus: Completion of contractor pre-qualification process and preparation of bid documents.

## 2. PARKING LOT SOLAR SHADE PROJECT

Project Description: This project included development of a 190,000 square foot, lighted parking lot creating 594 additional parking spaces that opened in Spring 2019. The current project includes photovoltaic panels supported on parking canopies and a battery storage system. Both systems will interconnect with the local utility grid and integrate with the campus electrical system, which will be consolidated in response to utility requirements.

Start Preliminary Plans	<b>Jun 2020</b>	Begin construction	<b>Jan 2021</b>
Start Working Drawings	<b>Aug 2020</b>	Complete Construction	May 2021
Complete Working Drawings	<b>Nov 2020</b>	Advertise for FF&E	N/A
DSA Final Approval	<b>Dec 2020</b>	DSA Close-out	June 2021



**Budget Narrative:** Budget reflects Board action on 6/23/2014, 6/22/2015, 8/22/2016, 6/26/2017, and 5/21/2018. On June 23, 2014, the Board approved \$3,010,000. On June 22, 2015, the Board approved \$90,000. On August 22, 2016, the Board approved \$3,655,000 to allow inclusion of the solar shade project and add a connection to the new perimeter road. On June 26, 2017, the Board approved \$733,000. On May 21, 2018, the Board approved \$1,300,000 to include the Phase II parking scope.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$3,010,000	\$5,778,000	\$8,788,000
District Funding Commitment:	\$3,010,000	\$5,778,000	\$8,788,000
Anticipated State Match:	N/A	N/A	N/A
Basic Aid Allocation:	\$3,010,000	\$5,778,000	\$8,788,000

**Status:** *Preparation for site mobilization.*

**In Progress:** *Steel fabrication for canopy structures and equipment procurement.*


**Recently Completed:** *Issued Notice to Proceed for construction.*

**Focus:** *In plant inspection of structural steel and equipment procurement.*

### 3. STUDENT SERVICES CENTER and STUDENT UNION

**Project Description:** This project will replace the 30,558 gross square feet (GSF) Student Services Center and the 13,086 gross GSF B-100 building with two new buildings totaling 60,000 GSF to correct structural issues, address programming needs, upgrade the food service area, and provide upgrades to meet ADA requirements. This plan will consolidate all student services into the two buildings with a separate building for food services and student activities. The project will also include a newly redesigned quad and drop off area adjacent to the Student Services Center.

Start Preliminary Plans	Sep 2019	Award Construction Contract	Feb 2025
Start Working Drawings	Oct 2020	Complete Construction	Apr 2027
Complete Working Drawings	Mar 2021	Advertise for Equipment	Aug 2026
DSA Final Approval	Feb 2022	DSA Close-out	Jul 2027



Budget Narrative: Budget reflects Board action on 4/22/2019, 4/27/2020, and 9/21/2020. On April 22, 2019, the Board approved \$23,850,000. On April 27, 2020, the Board approved \$13,202,189 and on September 21, 2020, the board approved \$1,953,509 resulting in a final allocation of \$15,155,698 for FY 2020-21.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$48,300,000	\$53,441,365	\$101,741,365
District Funding Commitment:	\$48,300,000	\$53,441,365	\$101,741,365
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$23,850,000	\$15,155,698	\$ 39,005,698
Basic Aid Funding Need:	\$24,450,000	\$38,285,667	\$ 62,735,667

Status: Construction Document Phase. 50% construction documents completed.

In Progress: Completion of construction documents.

Recently Completed: Pre-intake meeting with DSA, California Geological Survey (CGS) submission, submission to the City of Irvine for new exit to Irvine Center Drive.


Focus: Prepare for DSA document submission in April.

#### 4. SOCCER AND PRACTICE FIELDS

Project Description: The proposed project will provide proper grading, new irrigation, security fencing, and access gates for the varsity soccer field, varsity baseball field and the

college’s main athletic practice facilities. The project also includes new synthetic turf at the varsity soccer and baseball fields and aluminum bleachers for the soccer fields.

Start Preliminary Plans	Feb 2020	Award Construction Contract	Feb 2021
Start Working Drawings	May 2020	Complete Construction	Sep 2021
Complete Working Drawings	Sep 2020	Advertise for Equipment	Jan 2021
DSA Final Approval	Nov 2020	DSA Close-out	Dec 2021



Budget Narrative: Budget reflects Board action on June 25, 2018 and June 24, 2019. On June 25, 2018, the Board approved \$175,000. On June 24, 2019, the Board approved \$10,000,000.

	Original	Revision	Total
Project Budget:	\$5,900,000	\$ 4,275,000	\$10,175,000
District Funding Commitment:	\$ 175,000	\$10,000,000	\$10,175,000
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$ 175,000	\$10,000,000	\$10,175,000

Status: *Bid Review Phase.*

In Progress: *Review of bids and preparation for construction phase.*

Recently Completed: *Receipt of bids.*


Focus: *Construction services agreement approval. Begin equipment procurement.*

**ATEP**

**1. ATEP – Saddleback College First Building**

Project Description: This project is a new state of the art Culinary, Hospitality, Advanced Transportation and Logistics building with an estimated 50,000 gross square feet (GSF).

Start Preliminary Plans	Jul 2020	Award Construction Contract	Nov 2022
Start Working Drawings	Mar 2021	Complete Construction	Aug 2024
Complete Working Drawings	Aug 2021	Advertise for Equipment	Aug 2023
DSA Final Approval	Aug 2022	DSA Close-out	Nov 2024



Budget Narrative: On April 27, 2020, the Board approved \$4,300,000 from the 2019-20 budget and \$4,787,100 from the 2020-21 budget.

	Original	Revision	Total
Project Budget:	\$75,100,000	\$ 5,497,425	\$80,597,425
District Funding Commitment:	\$75,100,000	\$ 5,497,425	\$80,597,425
Anticipated State Match:	\$ 0	\$ 0	\$ 0
Basic Aid Allocation:	\$ 4,300,000	\$ 4,787,100	\$ 9,087,100
Basic Aid Funding Need:	\$70,800,000	\$ 710,325	\$ 71,510,325

Status: *Design Development Phase.*

In Progress: *Design Development meetings, review of plans with user groups, and the roof and Photovoltaic (PV) study. Borings for geo-technical engineering, and coordination with SCE.*

Recently Completed: *Project Environmental Review Form (PERF) submission to the City of Tustin for borings. Schematic Design page-turn with the college, and hydrant flow test.*


Focus: Design Development process and DSA pre-meeting.

**DISTRICT-WIDE**

**1. ARCHITECTURAL STANDARDS**

Project Description: The District-wide standards will provide all future capital projects with design and construction consistency, operational efficiency, maintainability, accessibility and sustainability while ensuring first class teaching and learning facilities. These standards will be developed to promote the efficient, predictable, and cost-effective design and construction of all new and modernized facilities, will represent the best value for District expenditures, and will align with the District’s long-range goals. The standards will include sections on the 2020 Facilities Master Plan, ATEP Design Standards, Infrastructure Master Plan, Landscape Master Plan, Storm Water Management Plan, Signage and Wayfinding Standards, Easement Plan, Blue Phone/Emergency Plans, Building Information Modeling Standards (BIM), Design Guidelines for offices, classrooms, furniture standards, restrooms, interior building and exterior circulation, utility rooms, Building Systems Guidelines, and Technical Standards and Guidelines.

Kick Off, Phase II	Feb 2020	Start Plan Development	TBD
Start Research/Analysis	Feb 2020	Complete Plan	Jun 2021
Complete Research/Analysis	TBD	Final Plan, Phase II	Jun 2021



Budget Narrative: On April 22, 2019, the Board of Trustees approved \$1,500,000 for the Architectural Standards project.

	<u>Original</u>	<u>Revision</u>	<u>Total</u>
Project Budget:	\$1,500,000	\$ 0	\$1,500,000
District Funding Commitment:	\$1,500,000	\$ 0	\$1,500,000
Anticipated State Match:	N/A	N/A	N/A
Basic Aid Allocation:	\$1,500,000	\$ 0	\$1,500,000

Status: Research and Analysis.

In Progress: Review of draft landscape design and storm water mitigation standards for Irvine Valley College, update of the technical standards and design of Saddleback College beautification areas.

Recently Completed: Landscape, irrigation and storm water mitigation standards for Saddleback College.

Focus: Updating of the technical *landscape* specifications.

## GENERAL NOTES

- Project updates for active construction projects may be viewed on the District [website](#)
- Schedule Table: Bold dates in the schedule table indicate actuals. Items that are not bold indicate anticipated dates.
- Budget Table:
  - The Project Budget comes from the Facilities Master Plan. The projects will be funded gradually based upon the cash flow needs in accordance with the timelines established in the Facilities Master Plan.
  - When state matches are identified, the project budgets reflect the allocated state match as reported in FUSION for the latest planning year. (FUSION is the State Chancellor’s Office database for Capital Outlay.)
  - The “Revisions” column for the State Match category includes changes due to escalation and changes that may have occurred to the state’s percentage (i.e. going from an 80% match down to a 50% match) as the economy has changed from the original project approvals to current date. The “Revisions” column for the Basic Aid Allocation will show a total variation to date taking into account both increased and decreased basic aid allocations.
  - When the “Basic Aid Allocation” amount is less than the “District Funding Commitment” amount, additional basic aid allocations are needed in future years to fully fund the project. This amount is identified on the “Basic Aid Funding Need” line.
- The Budget Narrative paragraph for each project discusses the history of change to all category amounts over the life of the project.