

# FACILITIES PLAN STATUS REPORT

December 5, 2011

## SADDLEBACK COLLEGE

### 1. JAMES B. UTT LIBRARY REMODEL

Reallocation of basic aid funding has allowed this project to move forward. Board awarded construction in May 2010. Work is on-going as follows: Curtain wall system installation with glazing; Ceramic tile installation at the *first floor*; Installation of interior and exterior doors and hardware on all three floors; Floor preparation for resilient vinyl flooring on second and third floors. Completed work includes: Second and third floor wall insulation and drywall, installation of toilet partitions at the first floor, first and second floor drywall taping, compliance work at parking lots 9, 10, and 11, Hardscape and landscaping work at East and South elevation. The District and furniture consultant are advancing vendor contracts for purchase of the FF&E. Project updates may be viewed at: <http://socc.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$21,124,000 with a state contribution of \$16,139,000 and a basic aid contribution of \$4,985,000.

### 2. SCIENCES BUILDING

On February 28, 2011, the Board approved moving forward with the Sciences building with awareness that State funding is compromised and reassigned \$14,789,346 basic aid dollars from other Saddleback College projects to the Sciences building. The Board of Trustees approved Dougherty and Dougherty as the Architect. Parking lot #5 was selected as the building location site. Meetings of the Design Team are being held on a bi-weekly basis. *Design development is ongoing*. Individual departmental meetings with user groups were conducted last month to *further* define storage and support space requirements and individual laboratory requirements. *Meetings were held this month with Saddleback M&O*. The team continues to research alternative energy solutions. The overall project budget is \$58,835,000 with \$47,656,346 currently assigned from basic aid and \$11,178,654 anticipated from future basic aid distribution.

### 3. LOOP ROAD

The Board approved the Loop Road project in March, 2009. After further Education and Facilities Master Planning analysis, the preliminary budget estimate for this project is \$11,697,000 (Previously the estimate was reported as inadequate at \$5,650,000. Project phasing is under consideration.) Architectural selection was Board approved in February, 2010. In September and October, the project team including the engineering group met with the City of Mission Viejo and the Army Corp of Engineers. Mission Viejo accepted the design and the project related reports. On February 28, 2011, the Board approved moving forward with phase II of the design and secondary effects. This project will be included in the Environmental Report that is underway and will be reevaluated upon completion of that effort. \$3,442,000 of the overall project budget is approved for funding through basic aid. Recent estimates identify the project cost at \$7,914,000.00.

#### 4. VILLAGE EXPANSION PROJECT

The Board approved the Village Expansion project in November, 2008. The Notice of Completion for the building portion was filed in June, 2010. The final for the site work was filed in August 2010. DSA Close Out is underway. The overall project budget is \$3,942,000 funded through basic aid.

#### 5. BRIDGE REPLACEMENT PROJECT

In March 2010, the Board approved an architect and basic aid funding of \$1,700,000 for the southeast library bridge due to a finding of failing structural integrity. DSA approval was obtained in April and the Board approved the award of the construction contract in June, 2011. The Notice to Proceed occurred in September 2011. Renovation of the storm drain system is complete. The prefabricated bridge was delivered to the site and installed. *Concrete work at the site and bridge deck is complete. Site and bridge electrical work is ongoing. Bridge signage is ongoing.* The overall project budget is \$1,700,000 funded through basic aid.

#### 6. TAS RENOVATION PROJECT

On February 28, 2011, the Board approved the TAS building renovation project. After further Education and Facilities Master Planning analysis, the preliminary budget estimate for this project is \$15,616,000. Previously this project was estimated at \$8,755,055. The current basic aid assignment of \$1,956,000 is sufficient to meet anticipated design costs. In August, the Board of Trustees approved gkkworks to provide construction documents to address renovation *of the north and south wings in relationship to the seismic improvement.* The architect and District have developed a programming schedule and end user design meetings began this month.

### **IRVINE VALLEY COLLEGE**

#### 1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

The building construction is 100% complete. Total change orders represent 2.75% of the original contract amount. There were 69 change orders requiring DSA approval. Approximately 12 remain outstanding and are necessary to arrive at DSA close out. Follow up continues with a shifting of assigned personnel at the San Diego office relative to scheduling and furloughs causing delay.

#### 2. B-200 SCIENCE LAB ANNEX AND B-239 REMODEL

In addition to the Annex and Remodel, the Board approved funding for accessible restroom facilities February 20, 2008. The Notice of Completion was filed on July 8, 2010. DSA close out is ongoing. The overall project budget is \$6,980,000 funded through basic aid. Follow up continues with a shifting of assigned personnel at the San Diego office relative to scheduling and furloughs causing a bit of a delay.

### 3. LIFE SCIENCES PROJECT

The Board of Trustees awarded construction on April 25, 2011. Project updates may be viewed at: <http://socc.edu/businessservices/ProjectUpdates.html>. The project has had a rough start. The general contractor has proposed recovery of lost time. *Steel framing is underway*. The contractor has *just* provided the appropriate documentation to process the *September* pay application. The overall project budget is \$21,036,000 with \$13,568,000 from the state and \$7,468,000 funded through basic aid. The Board has assigned basic aid funding to this project in the amount of \$17,410,000 to address the potential lack of bond funding from the state.

### 4. FINE ARTS BUILDING

The District submitted a Final Project Proposal to the State Chancellor's Office on June 30, 2008. Funding was pushed back first to December, 2009, and again to September, 2010. The District re-submitted once more with a shift to funding to the 2013-2014 fiscal year. Though final budget will be resolved after the State Chancellor's Office has completed the funding process, the overall project budget is anticipated at \$34,552,000 with \$24,330,000 anticipated from the state and \$10,222,000 proposed as funded through basic aid.

### 5. BARRANCA ENTRANCE

The Board approved funding for the Barranca Entrance project March, 2010. On February 28, 2011, the Board approved moving forward phase II of the design. The first of two plan check fees has been submitted to the City of Irvine. This review precedes final design and submittal to DSA. The overall project budget is \$2,850,000 funded through basic aid.

### 6. GREAT LAWN PROJECT

The Board of Trustees approved the Landscape Improvements project in March, 2009. Contractor was approved August, 2010. The original Contractor declared bankruptcy on December 6, 2010. The kick off meeting with the new contractor was held August 19, 2011. Grading, electrical underground *and concrete flatwork* are underway. The overall project budget is \$1,796,000 funded through basic aid.

### 7. A400 RENOVATION AND EXPANSION PROJECT

On February 28, 2011, the Board approved moving forward with the renovation of the A400 building. During the Education and Facilities Master Planning process, this building was identified for a renovation and expansion. The preliminary budget estimate for this project is \$11,568,000. (Previously this project was estimated at \$3,004,051.) Budget will be finalized early in the design phase anticipated for winter, 2011. The current basic aid assignment of \$1,000,000 is sufficient to meet anticipated design costs.

## **ATEP**

### **1. ATEP BUILDING DEMOLITION**

The Board approved both Phase I and II contractors on October 25, 2010. Phases I and II are complete. The district advertised for bids for demolition of buildings, No. 26 and 524, on November 10, 2011. Project updates may be viewed at: <http://socccd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$7,000,000 funded through basic aid.

### **2. ATEP MONUMENT SIGNAGE**

A monument sign is needed at Valencia Loop Road that reflects the design of the City's monument sign on the opposite corner. Plans have been submitted to the City of Tustin and have been returned with comments. Comments have been addressed and resubmitted to the City.

### **3. ATEP FIRST BUILDING PHASE 3A**

On February 28, 2011, the Board approved moving forward with the First Building of Phase 3A. The budget estimate for this project is \$23,500,000. The current basic aid assignment of \$12,500,000 is sufficient to meet anticipated design costs. Program level planning is underway.