


# Athletics Stadium & Site Improvement Project

## SADDLEBACK COLLEGE

South Orange County Community College District



Bi-Weekly Progress Update No. 17  
Through January 15, 2019

### PROJECT STATUS

1. Contractor is continuing trenching and installing storm drain and sewer for the new Stadium buildings.
2. Contractor is continuing trenching and installing underground electrical and data utility duct banks to the new Stadium buildings.
3. Contractor is continuing placement for light poles at Practice Fields.
4. Contractor completed installation of new storm drain catch basin near existing Practice Fields.




Contractor Placing Conduit for Electrical and Data Duct Banks for the Stadium





Contractor Preparing New Manhole for the Catch Basin at the Practice Fields



Contractor Preparing Concrete Pour for New Sidewalk at Avery Intersection at Storm Drain Tie-in



Contractor Placing New Storm Drain Line for the Catch Basin at the Practice Fields

### **Upcoming Activities:**

- Continue trenching for placement of new electrical, data and potable water lines.
- Continue trenching for placement of new sewer lines and storm drain lines.
- Start excavating for bleacher and building foundations.