

James B. Utt Memorial Learning Resource Center

Renovation at Saddleback College

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE

Through October 21, 2011

PROJECT STATUS:

- Installation of 1st floor drywall taping ongoing, acoustical panel ceiling grid at 1st & 2nd floor ongoing
- Curtain wall glazing and gasket installation ongoing
- Prime & 1st coat painting at 2nd floor ongoing, Installation of lights and diffusers at 2nd & 3rd floor ongoing
- Installation of toilet partitions @ 2nd & 3rd floor complete, ceramic tile @ 1st floor restrooms ongoing
- Installation of interior & exterior doors & hardware on 1st, 2nd, & 3rd floors ongoing
- Hardscape and landscaping work at East & South elevations ongoing
- Floor preparation for resilient sheet vinyl flooring on 2nd & 3rd floors ongoing
- Casework & counter top installation at 3rd floor ongoing



UPCOMING CONSTRUCTION ACTIVITIES:

- Sheet Vinyl flooring installation @ 3rd floor
- Installation of wall coverings
- Installation of toilet accessories