

James B. Utt Memorial Learning Resource Center

Renovation at Saddleback College

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE

Through February 10, 2012

PROJECT STATUS:

- Installation of ceiling tile on 1st & 2nd floor ongoing, projection screens installed
- Installation of lights & diffusers at 1st & 2nd floors ongoing
- Installation of art glass ongoing at 2nd & 3rd floors
- Installation of interior & exterior door hardware on 1st & 2nd floors ongoing
- Landscaping work at East & South elevations ongoing, installation of handrails ongoing
- Floor preparation for resilient sheet vinyl flooring on 1st, 2nd, & 3rd floors ongoing, sheet vinyl installation on 1st floor 70% complete - ongoing



UPCOMING CONSTRUCTION ACTIVITIES:

- Sheet Vinyl flooring installation @ 2nd & 3rd floors
- Installation of wall coverings & tack boards
- Installation of operable partitions
- Test & Balance of HVAC system