

James B. Utt Memorial Learning Resource Center

Renovation at Saddleback College

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE

Through February 24, 2012

PROJECT STATUS

- Installation of resilient base and tack boards at 1st floor - ongoing.
- Installation of interior window shades at 2nd floor - ongoing.
- Installation of interior doors and hardware at 1st floor - ongoing.
- Exterior handrails and concrete stairs repaired, retaining wall around PIV installed, and installation of landscaping work at East & South elevations 90% complete - ongoing.
- Floor preparation for resilient sheet vinyl flooring on 1st, 2nd, & 3rd floors ongoing.
- Sheet vinyl installation on 1st floor 90% complete, 2nd floor 5% complete, and 3rd floor 40% complete - ongoing.



UPCOMING CONSTRUCTION ACTIVITIES:

- Installation of glass guardrail at lobby stairs.
- Installation of operable partitions.
- Test & Balance of HVAC system.
- Interior signage.