


# **Advanced Technology & Applied Science Building Project,** **Saddleback College Tennis Courts Center (Task #1)**

South Orange County Community College District



Bi-Weekly Progress Update No. 16  
August 1, 2020 – August 15, 2020

---

## **Project Status:**

### **Tennis Center Building**

- Completed the building signage installation.
- Completed the building painting operation.
- Completed installation of Wireless Access Points and security cameras on the building.
- Continued testing and commissioning building systems (Lighting, HVAC, Fire Alarm, Plumbing, and Waterproofing).

### **Tennis Center Courts**

- Completed the tennis courts sports lighting installation.
- Completed the asphalt paving and striping operation.
- Continued surfacing and striping the tennis courts.
- Continued the windscreens installation operation.



SC Tennis Center – Birdseye Aerial



SC Tennis Center – Asphalt Paving and Striping Operation



SC Tennis Center – Tennis Courts Sports Lighting Installation with Crane



SC Tennis Center – Tennis Courts Sports Lighting at Night



SC Tennis Center – Tennis Courts Surfacing and Striping Operation

### Upcoming Activities:

- Complete data devices installations.
- Complete testing and commissioning for the building's systems.
- Complete OCTA call box installation.
- Complete Architectural/Engineer, and Owner's punch lists.