

Fine Arts Building Irvine Valley College

South Orange County Community College District



Bi-Weekly Progress Update No. 6
February 20 through March 5, 2022

PROJECT STATUS:

- Building C – Building Pad was certified
- Building B – Imported soil and Crushed Miscellaneous Base (CMB) backfilling completes
- Building A – Over-ex completes and CMB backfilling starts
- Site utilities – Fire water hot tap connection completed
- Structural Steel fabrication continues



Building A – Over-Excavation Continues



Building C – Starting Footing Excavation



Building B – Backfilling Operations

Upcoming Activities:

- Building C – Structural steel erection
- Building B – Building pad certification
- Building A – Import soil / backfilling up to building pad