

ATEP Demolition

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE
Through March 23, 2012

PROJECT STATUS:

- GC Mobilization
- Began “soft” demolition to allow hazardous material removal at Bldgs. 524 & 526
- Performed abatement activities at Bldgs. 524 & 526
- Haul route permit outstanding, GC to obtain permit from City of Tustin



Soft Demo – Building 526



Asbestos Abatement – Bldg 524

ATEP Demolition

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE Through March 23, 2012



Abatement – 2nd floor – Bldg 524



Mobilization

UPCOMING CONSTRUCTION ACTIVITIES:

- Conclude abatement on Bldgs. 524 & 526
- Complete demo on Bldg. 526
- Commence demo on Bldg 524
- Obtain haul route permit