


# James B. Utt Memorial Learning Resource Center

## Renovation at Saddleback College

South Orange County Community College District



### BI-WEEKLY PROGRESS UPDATE

Through December 2, 2011

#### PROJECT STATUS:

- Acoustical panel ceiling grid at 1<sup>st</sup> & 2<sup>nd</sup> floor ongoing, installation of ceiling tile on 3<sup>rd</sup> floor ongoing
- Curtain wall glazing and gasket installation ongoing
- Prime & 1<sup>st</sup> coat painting at 2<sup>nd</sup> floor ongoing, Installation of lights & diffusers at 1<sup>st</sup> & 2<sup>nd</sup> floors ongoing
- Installation of toilet accessories @ all floors ongoing, ceramic tile @ 1<sup>st</sup> floor restrooms ongoing
- Installation of interior & exterior doors & hardware on 1<sup>st</sup>, 2<sup>nd</sup>, & 3<sup>rd</sup> floors ongoing
- Hardscape and landscaping work at East elevation ongoing
- Floor preparation for resilient sheet vinyl flooring on 2<sup>nd</sup> & 3<sup>rd</sup> floors ongoing
- Casework & counter top installation at 2<sup>nd</sup> & 3<sup>rd</sup> floors ongoing



#### UPCOMING CONSTRUCTION ACTIVITIES:

- Sheet Vinyl flooring installation @ 3<sup>rd</sup> floor
- Installation of wall coverings & projection screens
- Test & Balance of HVAC system