


James B. Utt Memorial Learning Resource Center

Renovation at Saddleback College

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE

Through March 9, 2012

PROJECT STATUS

- Installation of interior doors and hardware at 1st floor, 2nd, and 3rd floors - ongoing.
- Sheet vinyl installation on 1st floor 90% complete, 2nd floor 10% complete, and 3rd floor 90% complete - ongoing.
- Correction of negative slope along the South side of the building began – ongoing.
- Mechanical and plumbing trades continue correcting consultant punch list items – ongoing.
- Trim-out of floor boxes and lamps began on 3rd floor – ongoing.
- Installation of thresholds on exterior doors began on 3rd floor – ongoing.



UPCOMING CONSTRUCTION ACTIVITIES:

- Installation of glass guardrail at lobby stairs.
- Installation of operable partitions.
- Test & Balance of HVAC systems.