


James B. Utt Memorial Learning Resource Center Renovation at Saddleback College

South Orange County Community College District



BI-WEEKLY PROGRESS UPDATE
Through September 24, 2010

PROJECT STATUS:

- Work progressing as scheduled – interior demolition and removal of materials nearing completion
- Exterior demolition of concrete walks and stairs on the building's east and south sides complete
- Overhead mechanical, electrical and plumbing contractor coordination proceeding
- Building controls and layout proceeding
- SA Building removed and turf installed



UPCOMING CONSTRUCTION ACTIVITIES:

- Form and pour concrete walks and stairs at exterior locations around the LRC
- Roof installation at LRC
- Interior wall layout and framing within the LRC
- Interior mechanical, plumbing and electrical material installation