

District-Wide ADA Barrier Removal Project

South Orange County Community College District



Bi-Weekly Progress Update No. 4
November 15, 2021 – November 30, 2021

Project Status:

IVC A100, A200, A300 & B Quad Area

- Complete installation of wall and floor tiling at A200 restroom.
- Continued installation of underground storm drainage system and installation of concrete grates.
- Continued installation of concrete walkway and PE concrete courtyard.

SC PE100, Work Area 6, Fine Arts Restroom

- Installation of fire line at fine arts quad area.
- Continued wall framing and gypsum installation at fine arts restroom.
- Completed MEP (Mechanical, Electrical, Plumbing) rough-in at fine arts restrooms.
- Installation of asphalt parking lot at PE100.



SC Fine Arts PE100 – Asphalt Resurfaced, Restriped, and Handicapped Parking Stall Signage installed



SC Fine Arts Quad Area – Site grading and Fire Line Installation at Saddleback College Fine Arts Quad.



IVC A100 Restroom – Overview of A100 Restroom Prior to Final Clean and Architectural Punch Walk



IVC PE Courtyard – New Installation of Concrete Walkway and Concrete Courtyard at PE Building

Upcoming Activities:

IVC Campus

- Installation of paint at A200 and B300 restrooms walls.
- Installation of site concrete and preparation of site for decorative pavers.
- Install doors and door frames at A200 and B300 restrooms.
- Complete installation of underground piping at B Quad area.
- Completed installation of PE courtyard planters and site lighting.
- Install plumbing fixtures and wall tile at A300 restrooms.

SOCCCD Campus

- Continue installation of above-ceiling and in-wall utilities at fine arts restroom.
- Complete MEP activities at fine arts quad.
- Test plumbing fire line at fine arts quad.
- Install floor tile, wall, and plumbing fixtures at fine arts restrooms.
- Installation of metal handrailing at PE100 and area 6 walkway.